

Published by the Assurance Team, Kasetsart University

# Content







## Executive summary

Thailand is pushing forward with the implementation of the Infrastructure Transparency Initiative (CoST), and the country is moving to meet the goals of the program. Achieving this entails working with a strong emphasis on open data and encouraging

public participation in creating cultures of transparency and verifiability, and with governance increasingly data-driven, this will help to lead to the development of 'open government'. This process is in line with theories of change proposed by the World Bank, and applying these within the Thai context will assist in increasing the sustainability of long-term development, while also deepening connections between four pillars of the initiative's mechanisms, these being: (i) disclosing information on forty data points; (ii) Assurance; (iii) specifying regulations; and (iv) Multi-Stakeholder working. This will then help to pave the way to change that will occur in three different dimensions.



Responsibility for the process, which then helps to precipitate organizational change and the establishment of cultures of transparency and verifiability.

**Accountability** 



**Participation** 

Number of Project between its start

in 2015 to 2021,



Total budget is



comply with international standards

Recently, 1,213 projects have data on CoST website, and 1,073 of these are during contract manage process (178 from central government agencies, 12 from state enterprises and 883 from local government projects) total bugget is 120.94 billion baht, and the difference from focal price is around 11.56% (18.22 billion baht.) Overall quantitative and qualitative disclosure rates stood at respectively 81.63% and 80.25%. The highest discosure rate at Ministries level, it is found this





Moreover, at provincial level, the highest rate stand as











In the fiscal year 2021, the Assurance Team carried out 10 projects, Site visit and a further 136 projects were added to Site visit by Provincial office of the Comptroller General. 2,076 people participated in the CoST.

80.10% had confidence that the projects represented value for money and that construction would meet the projects' goals.



71.89% understood the channel for making complaints.

#### 78.00% believed that government agencies were responsive to problems.

#### **Recommendations for future development**

Focus on promoting change and strengthening the social contract in local communities.

## Local government budgetary allocations

tend to be made in a rush, and this then means that there may be a lack of due diligence in laying out the scope and type of work to be carried out, while local surveys and consultation with local communities may also be inadequate.



#### **Contractor Registration**

should consider registering contractor in and of building and museum sector.



**Technical training** 

Technical training should be provided to engineers from the relevant government agencies who are or will be working on construction projects. This would then ensure that these engineers were equipped with the latest knowledge,



should be provided to government officials for tendering, making procurements and accepting deliveries so that they fully understand the regulations governing these processes.



## Hearing and publicizing the construction project

Procuring entity should give priority to listening to the public's views before beginning the project and during construction to mitigate problems and impacts that may be exacerbated.

This year, the process of carrying out site visit took place against the backdrop of the Covid-19 pandemic, and so, unlike in previous years, site visit had to be carried out online. Given this, a comparison of the mechanics of onsite and online audits is given below.

#### **Onsite Site visit**

allow Assurance Team to see clearly the state of the construction site and its links to other infrastructure projects in the same area. Onsite site visits also make it possible to arrange a venue where Assurance Team can meet members of the public

#### **Online** site visit

have the advantage of sidestepping the need to travel, and so are more convenient in some regards, such as for the verification of data. However, procuring entity need to prepare documents in advance and to allow Assurance Team to get a sense of the state of the construction site, they will also need to submit photographs or video.

# Introduction

Video introducing the CoST project

### **Infrastructure Transparency Initiative : CoST**

#### It is system for gathering, evaluating and disseminating information

relevant to state-funded infrastructure construction projects. To ensure both the openness and the cost-effectiveness of public infrastructure, CoST also provides a means where by the public may participate in the examination of data on these projects.

**CoST Thailand** has adopted the CoST International principals to develop a comprehensive set of tools that are used to monitor the transparency of public construction projects.



which joined the CoST program on September 22, 2014. Five years later, by an announcement in the Royal Thai Government Gazette, the Anti-Corruption Cooperation Committee approved the implementation of the program under the Government Procurement and Supplies Management Act of 2017, with effect from October 12, 2019.



on the topic of the Infrastructure Transparency Initiative (CoST)



## "

And in virtue of the powers granted by article 17, paragraph 2 of the 2017 Public Procurement and Supplies Management Act, the Committee has established the CoST program



wîn a

าหรือสานุบาคร

and review and

 2010 and 2010

na moniempoporania su servici na ser Servici na serv as the approved means by which members of the public may participate in the auditing of public-sector procurement. The program's guidelines and operations are described below.

## **Details of Notification**

## "

The Anti-Corruption Cooperation Committee made a formal announcement regarding Infrastructure transparancy Initative.

"

"



Adherence to the provisions of CoST has been enforced from the day following publication of the Anti-Corruption Cooperation Committee's announcement in the Royal Thai Government Gazette.



## Under the Infrastructure Transparency Initiative (CoST),

state agencies responsible for overseeing state-funded construction projects are required to engage in a continuous process of disclosing to the public all data relevant to those activities, and to do so for the entire period during which the constraction is being undertaken. This data is then subject to auditing by an Assurance Team and the results of this process are presented to a CoST sub-committee.



As per the requirements in clause 5, state agencies responsible for managing construction projects are required to submit basic information of the project to the CoST sub-committee within 15 working days of budget allocations being approved for the project.



A CoST sub-committee is responsible for selecting construction projects for inclusion within the CoST program, subject to the following requirements.

- **5.1** Construction projects for which procurements will be made, in Electronic Government Procurement System (e-GP), should have the following characteristics:
  - (5.1.1) The highest value of construction projects from central government agencies.
  - (5.1.2) For local government, it should meet the following criteria:
    - (5.1.2.1) The highest value of construction project from Provincial Administrative Organization.
    - (5.1.2.2) Construction project value from 7 million baht from the municipality.
    - (5.1.2.3) Construction project value higher than 7 million baht from the Subdistrict Adminstrative Organization.
    - (5.1.2.4) The highest value of construction projects from Special Form of a Local Administrative Organization (i.e., in Bangkok or Pattaya).
  - (5.1.3) Construction project value from 500 million baht from state-owned enterprise.
  - (5.1.4) The highest value of construction projects from other government agencies.
- **5.2** The construction project will affect the public.
- **5.3** There is a high degree of certainty that work will commence on the construction project.
- **5.4** The project may be proposed by the government agency for themselves.
- **5.5** The CoST sub-committee agrees to include the project in the CoST program.





The obligations of stakeholders involved in the CoST program are as follows:

- Procuring entities are required to fully disclose all relevant data on the project for the entire period during which construction is underway.
- **6.2** The Comptroller General's Department Secretary to the CoST sub-committee (MSG), have a responsibilities to hire an Assurance Team.
- 6.3 The responsibilities and duties of the Assurance Team are as follows:
  - (6.3.1) Monitoring the accuracyand Completenessof disclosed data.
  - (6.3.2) Publish an Assurance Report detailing the results of the assurance results.
  - (6.3.3) Coordinate with the Secretary to the CoST sub-committee when requesting additional information from procuring entities.
  - (6.3.4) Present the Assurance Report to the CoST sub-committee.
- 6.4 Once the Anti-Corruption Cooperation Committee has approved the results of the assurance results, the Comptroller General's Department will present the findings to the procuring entities and publish to the public.
- 6.5 In case that the Assurance Team discovers irregularities or omissions in the data or evidence of behavior that indicates that corruption has occurred or that might lead to corruption occurring, a report should be submitted to the CoST sub-committee for its consideration.





The cabinet agreed by a resolution on January 10, 2017 that any projects enrolled into the CoST program for which work is not yet complete should continue to be covered by the program. Moreover, individuals who have been assigned responsibilities and duties under the program should continue with these, while also developing guidelines and procedures to comply with the cabinet resolution and then to apply these to future work carried out under the CoST scheme until such point as this work is complete.



#### **CoST** guidelines



## Chapter



## verview of the CoS the Fiscal Years 2015-2021

#### Local implementation of the CoST Thailand



#### **Fiscal years 2015–2017**

The implementation of the CoST in Thailand began with a pilot project that was run in the fiscal year2015. Two years later, full participation CoST Thailand began with the inclusion of 12 public-sector construction projects. These had a combined budget allocation of 53.38 billion baht, and all were large-scale construction projects in terms of their budgetary requirements, their effects on the environment, their consequences for local communities, and their other impacts.



**5 projects** were completed



7 projects were ongoing.

#### Fiscal year 2018

In 2018, CoST Thailand was extended to include construction projects of central government agencies, state enterprises and local government organizations, the first time that the latter had been involed in CoST Thailand, 126 projects with a total budget of 40.39 billion baht participated in CoSt Thailand.



110 projects were completed 16 projects were ongoing.



#### Fiscal year 2019

113 projects joined CoST Thailand, these had total budget allocations of 3.99 billion baht.



101 projects were completed 12 projects were ongoing.



#### Fiscal year 2020

525 projects joined CoST Thailand, these having total budget allocations of 84.42 billion

baht.



367 projects were completed



158 projects were ongoing.



Over the fiscal years 2015 to 2021, a total of 1,527 projects with a combined budget of 225.98 billion baht have been enrolled into the CoST Thailand. The procuring entities disclosed all relevant data in the CoST system that has been made available on the Comptroller General's website.

9

Current projects are split between 140 for which tendering is underway and contracts are being agreed, and 1,073 for which this process has already been completed. This second group may be subdivided into 307 projects for which work is on contract management process, and 766 that have been completed.

Status information during contract management and project termination



#### Data disclosure under the CoST scheme, by type of project (2015-2021)





## Data disclosure under the CoST scheme, by ministry (2015–2021)

Office of the Prime Minister	Ministry of Commerce
Budget 924 million baht Data disclosure 82.35%	Budget 25 million baht Data disclosure 60.92%
Average number of bidders 5.2 per project Projects	Average number of bidders 5 per project Projects
Ministry of Defence	Ministry of the Interior
Budget 2,740 million bah disclosure 81.55%	Budget 12,051million baht Data disclosure 81.62%
Average number of bidders 3.7 per project Projects	Average number of bidders 3.96 per project Projects
Ministry of Finance	Ministry of Justice
Budget 401 million baht disclosure 87.14%	Budget 324 million baht Data disclosure 81.67%
Average number of bidders 3 per project Projects	Average number of bidders 3.75 per project Projects
Ministry of Tourism and Sports	Ministry of Labour
Budget 284 million baht Data disclosure 72.69%	Budget 14 million baht Data disclosure 78.46%
Average number of bidders 2.64 per project Projects	Average number of bidders 3.33 per project Projects
Ministry of Social Development and Human Security	Ministry of Culture
Budget 490 million baht Data disclosure 80.10%	Budget 32 million baht Data disclosure 62.12%
Average number of bidders 3.64 per project Projects	Average number of bidders 5.5 per project Projects
Ministry of Agriculture and Cooperatives	Ministry of Higher Education, Science, Research and Innovation
Budget 6,141million baht disclosure 79.84%	Budget 7,334 million baht disclosure 83.34%
Average number of bidders 7.67 per project Projects	Average number of bidders 4.24 per project Projects
Ministry of Transport	Ministry of Education
Budget 82,901million baht disclosure 84.64%	Budget 30 million baht Data disclosure 85.29%
Average number of bidders 3.5 per project Projects	Average number of bidders 4.5 per project Projects
Ministry of Natural Resources and Environment	Ministry of Public Health
Budget 1,861million baht disclosure 85.78%	Budget 5,095 million baht Data disclosure 85.24%
Average number of bidders 2.75 per project Projects	Average number of bidders 6.38 per project Projects
Ministry of Digital Economy and Society	Ministry of Industry
Budget 22 million baht Data disclosure 64.65%	Budget 80 million baht Data disclosure 86.21%
Average number of bidders 3 per project Projects	Average number of bidders 5 per project Projects
Ministry of Energy	
Budget 185 million baht disclosure 74.89%	

5 Projects

2.8 per project

Average number of bidders





Data disclosure under the CoST scheme, by type of agency responsible (2015–2021)

#### Average data disclosure rates stand at 81.63%



2 State enterpris	ses		
	Total 31 Projects	Disclosed 18 Projects	Data disclosure



#### Number of projects disclosing data, by project status and type of agency responsible for data disclosure via the CoST website fiscal year 2015-2021 local governments state enterprises central government agencies 682 700 600 500 400 300 201 Number of projects 200 98 87 80 100 47 8 6 4 Procurement Construction Completed 307 766 147 Number of projects enrolled in the CoST scheme that have begun procurement, by type of agency responsible fiscal year 2015-2021 Number of participating projects Number of projects for which data has been disclosed local **1,237** governments 970 central 259 government agencies 225 state 31 enterprises 18 Number 200 400 600 800 1,000 1,200 0 of projects

15



Operation of the CoST scheme in Thailand (2015-2021)



Analysis of the data shows that both the average number of bidders and the level of price competition is significantly above the average for projects, especially in construction of roads, bridges, irrigation works, and hospitals. However, the high level of competition among those trying to secure contracts may result in winning bids being below the focal price, meaning that there is a risk that operations will be loss-making and that contractors will become insolvent. This will then make it difficult for them to complete their contractual obligations, resulting in project delays.



Considered with regard to location, number of bidders and the extent of price competition were high in the northeast of the country (Regional Office of the Comptroller General 3 and 4), but low in the far south (Area 9 Finance Office). However, the latter can be explained by the fact that in the 3 border provinces, rules requiring competitive bidding are suspended and specific method applies in their place. In this region, an average of 3.53 bidders were made for competitive bidding, and 2.8 of price competitive percentage below estimates averaged, which is compared to total average of 3.63 bidders and price comptition of 11.50%.



Considered with regard to the size of contracts, those with a value of 3–5 million baht showed that the highest percentage of price competition is 29.6% below focal price with average of 6.06 bidders, compared to overall average price competition of 15.73% and 4.34 bidders. Moreover, a value of 20 – 100 million baht showed the lowest percentage of the number of participations which is 3.29%



#### Contracts with a length of less than 180 days are above the average line



For Ministry Level, projects undertaken by the Ministry of Agriculture and Cooperatives generated the greatest competition (these contracts had a value that was 28.2% below the focal price), followed by those of the Ministry of Labor (17.40% below the focal price).



#### 375 projects overran their initial schedules, with 174 of these still underway and 201 now completed.



The longest delays were encountered on irrigation works, where they averaged around 11 months, followed by work on public utilities and infrastructure.



In 3 cases (Regional Office of the Comtroller General's Department zone 3 and zone 5, and central government agencies), contract totals were substantially below focal prices, and this may have been an important factor contributing to project delays since contractors were obliged to cut their spending on both labor and machinery.



Analysis also shows that price competition reached at least 15% in 3 regions, these being the areas covered by Regional Office of the Comptroller General's Department zone 5, zone 2 and zone 1. In these areas, price cuts were significant, and this may again have been a cause of delays as contractors cutteal their spending on both labor and machinery.

20



#### **CoST Data Disclosure by Area**





#### Projects with disclosure rates over 95% during the 2021 fiscal year are as follows:

Ranking	Project	Agency responsible	Province	Disclosure rate
1	Construction of a research and development center, Department of Primary Industries and Mines, Region 2, Udon Thani Province	Department of Primary Industries and Mines	Udon Thani	100%
2	Development of agricultural groundwater resources using high- tech tools to be used for the promotion of large-scale agriculture	Department of Groundwater Resources	Bangkok	100%
3	Construction of office buildings and other structures, Office of Energy, Sukhothai Province	Office of the Permanent Secretary, Ministry of Energy	Sukhothai	100%
4	Improvements to parts of the surface of reinforced-concrete Rural Road Chor. Chor. Thor. 85-003 running along the east bank of Canal 15 at Muu 12-11.	Bueng Nam Rak Subdistrict Administration Office	Chachoengsao	100%
5	Repairs and improvements using pavement in-place recycled asphaltic concrete to the asphalt road Or. Tor. Thor. 1-004, Ban Wang Yang-Ban Khun Fang, Tambol Phajuk-Tambol Khun Fang, Amphoe Muang, Uttaradit Province (covering an area 8 meters wide and 2,430 meters long).	Uttaradit Provincial Administration Organization.	Uttaradit	100%

Ranking	Project	Agency responsible	Province	Disclosure rate
6	Rebuild asphaltic-concrete Rural Road Chor. Phor. Thor. 68001, Asian Highway 41-Ban Had Prik, Muu 2,	Wisai Tai Subdistrict Administration Office	Chumphon	96.97%
7	Construction of asphaltic-concrete Rural Road Nor. Sor. Thor. 125-35, Thung Bok-Kuan Hai, Muu 5,	Mor Bun Subdistrict Administration Office	Nakhon Si Thammarat	96.97%
8	Repair and upgrade using pavement in-place recycling the asphalt road from Ban Wing Hin to Ban Mai Klong Kien, Muu 5,	Ban Yai Klong Kien Subdistrict Administration Office	Uthai Thani	96.97%
9	Resurface asphaltic-concrete Rural Road Or. Nor. Thor. 52-001 from Ban Nong Baen Muu 2	Nong Nang Nuan Subdistrict Administration Office	Uthai Thani	96.97%
10	Repair and upgrade reinforced-concrete Rural Road Chor. Chor. Thor. 44-011 from Khao Din and connecting to the 304 bypass, Muu 12, Tambol Ko Khanun.	Ko Khanun Subdistrict Administration Office	Chachoengsao	96.97%
11	Repair and upgrade reinforced-concrete Rural Road Chor. Chor. Thor. 44-007 from Soi 5	Ko Khanun Subdistrict Administration Office	Chachoengsao	96.97%
12	Construction of reinforced-concrete Rural Road Chor. Chor. Thor. 34-026 from Wat Raman, Muu 10	Don Chompli Subdistrict Administration Office	Chachoengsao	96.97%
13	Construction of rubber-asphaltic-concrete Rural Road Chor. Chor. Thor. 45-0002 from the Ta Saeng expressway to Nong Bon, Muu 9, Tambol Lad Krathing	Lad Krathing Subdistrict Administration Office	Chachoengsao	96.97%
14	Construction of a multipurpose building, Tambol Bang Talad, Amphoe Pak Kret, Nonthaburi Province.	Office of the National Water Resources	Nonthaburi	96.77%
15	Construction and fitting out of a museum work and conservation building, Chana Songkram, Phra Nakhon, Bangkok	The Treasury Department	Bangkok	96.77%
16	Construction of a canteen, Tambol Muang Sri Khai, Amphoe Warin Chamrap, Ubon Ratchathani Province	Ubon Ratchathani University	Ubon Ratchathani	96.77%
17	Construction of an apartment block and associated structures for the Legal Execution Department, Sawankhalok, Sukhothai Province	Legal Execution Department	Bangkok	96.77%
18	Construction of a laboratory facility, Tambol Talad Kwan, Amphoe Muang, Nonthaburi Province	Department of Medical Sciences	Nonthaburi	96.77%
19	Development of a human resources network for individuals working in the tourism sector, Tambol Saensuk, Amphoe Muang, Chonburi Province	Burapha University	Chonburi	96.77%
20	Construction of offices and a meeting room for Protected Areas Regional Office 16, Tambol Chang Khlan, Amphoe Muang, Chiang Mai Province	Department of National Parks, Wildlife and Plant Conservation	Chiang Mai	96.77%
21	Construction of offices and associated structures (7 in total) for the Provincial Office of Natural Resources and Environment, Lampang	Provincial Office of Natural Resources and Environment, Lampang	Lampang	96.77%
22	Expansion of water production facilities, Muu 3, Tambol Ban Pho, Amphoe Ban Pho, Chachoengsao Province	Ban Pho Subdistrict Municipality	Chachoengsao	96.77%

Note: 5 of the above projects are 100% compliant with the requirements for data disclosure. All the other projects listed are more than 95% compliant with these requirements, and in most cases, the missing information consists only of the contact details of those responsible for tendering.



Results of Assurance Site Visits

For the fiscal year 2021, the CoST subcommittee specified that 10 projects should be selected for Assurance site-visit.



Overall, these 10 projects have certain similarities and for all, compliance with data disclosure requirements is good.







However, there are significant differences exist amoung 10 projects due to the wide variation in the influences and environments affecting these.



6 Construction of a 4-storey classroom block containing Construction of a 4.995-kilometer-long bypass 12 classrooms, Lak Muang School, Tambol Lak Muang, in Chachoengsao Province Amphoe Muang, Ratchaburi Province Government agency responsible for works: Government agency responsible for works: Department of Highways Lak Muang Subdistrict Municipality Price competition Price competition **Budget** Data disclosure **Budget** Data disclosure 1.27% 8.91% 84.00% 93.55% billion baht million baht Number of submissions Number of submissions Delays Delays to competitive bidding to competitive bidding On plan On plan 3 8 9 Resurfacing of asphaltic-concrete Rural Road Construction of reinforced-concrete Rural Road Gor. Pho. Thor. 44-012, Amphoe Khlong Khlung, Nor. Sor. Thor. 50-026 linking Wa Lo and Phru Mao, **Kamphaeng Phet Province** Muu 7, Tambol Ko Khan, Nakhon Si Thammarat Province Government agency responsible for works: Government agency responsible for works: Ko Khan Subdistrict Administrative Organization Thep Nimit Subdistrict Administrative Organization Price competition Price competition **Budget Budget** Data disclosure Data disclosure 97.00% 35.26% 27.04% 93.94% million baht million baht Number of submissions Number of submissions Delays Delays to competitive bidding to competitive bidding Completed 3.88% 3 2 on schedule 10 Phase 1 of the construction of sewage pipes running between the municipal district and Sri Suk Canal, Lopburi Province Government agency responsible for works: Khok Samrong Subdistrict Municipal Office Price competition Budget Data disclosure 18.18% 78.79% million baht Number of submissions Delays to competitive bidding Ľ. 55%





**ustainability** promote tourism, thus helping to generate income for local communities.



Construction work generated a large amount of dust. This then settled on nearby roads and when it rained, road surfaces became slippery and dangerous.

The Irrigation Department Office for Large-scale Construction 11 therefore instructed the contractor to periodically wash down the road and to remove the accumulated dust.



- 1. There is an issue with the release of wastewater into the canal, and in the future, this will need to be checked by local residents (a river conservation society will be set up). The local municipal office willneed to assist with this by ensuring that discharge of waste water is carried out according to the relevant laws.
- 2. Delays to the construction process raised fears among local residents regarding possible flooding during the rainy season. It was therefore necessary to accelerate work on the project and to bring this to a conclusion as rapidly as possible.



	Summary of publ	lic opinions		
<b>20</b> individuals	<b>13</b> men and	<b>13</b> men and <b>7</b> women		verage 45 age of
Public outreach prior to the start of construction work	<b>68.4%</b>	68.4% Project's value for money		2100%
Knowledge of comple procedures	aints <b>15.8%</b>	Trust au	Trust and confidence	
Extent of public participation in the project	> 100%	Respor	nsiveness of	
Level of transparency around the project	/ > 100%	procuri to prob	ng entity Iems	100%

## Project 1



#### **Public opinions**

 $\bigcirc$ 

 $\bigcirc$ 

#### Procuring entity's response

1. Most problems with the project are connected to dust and mud on roads. Construction work should therefore be completed as quickly as possible. 1. The contractor is now spraying down the road to remove accumulated dust. If potholes appear in the road that runs along the canal during the rainy season, these will be filled with gravel.

 2. Because of damage to a bridge, it was necessary for motorists to make a lengthy detour and this extended travel times significantly.
 2. A road bridge is being built across the canal, and signposts have been put up directing traffic along the diversion.

<image>







Project performance

The project was completed on time.



**Sustainability** It was hoped that completion of this project would help overcome problems with a lack of water for household and agricultural uses, and that construction of the ponds would allow the 199 farming families that participated in the project to be able to grow crops (e.g., off-season rice) in both the rainy and dry seasons.

Problems

The large number of ponds being dug meant that there were insufficient officers available to manage and check the quality of the work.



 To increase its value for money, the project should have had a clear set of guidelines specifying the requirements needed to qualify for participation. These could have been used to decide who should have a pond dug, and then to dig these in order of need or how well individuals met the criteria.
 The pond sites should have been surveyed and assessed for their water-holding capabilities before digging began. Likewise, an assessment of groundwater levels and the ability of this to support the ponds should also have been made prior to the start of construction work.



	Summary of public opinions					
<b>5</b> i	5 individuals 4 men and 1 women v					average 52 age of
	Public outreac to the start of constructior	h prior n work	> 100%	Project's for mone	value y	>100%
	Knowledge of procedures	complaints	>100%	Trust and	l confidence	100%
	Extent of public participation in project	c ı the	>100%		iveness of	
Ľ	Level of transp	parency	>100%	to proble	g entity ms	<b>100%</b>







The project is **10.21%** ahead of schedule.

**Project performance** 



The project will help to reduce problems arising from a lack of water for household and agricultural use during the dry season. It will also help to prevent flooding in the lower reaches of the River Moon and will lead to the development of tourism and recreation facilities.



Few problems were encountered during construction and so the contractor was able to progress ahead of schedule. The project is therefore expected to be completed before the contract deadline.



Once the project has been completed, responsibility for managing the water resources should be transferred to the local authorities since local households and farmers will be best able to manage water use in line with actual need. Nevertheless, the agency responsible for construction work should continue to monitor the project so that its success can be fully evaluated.



		Summary of publ	ic opinions		
8 individuals 6 men and 2 women with				with an a	average <b>53</b> age of
Public outreach to the start of construction	prior work	>100%	Project's for mone	s value sy	>100%
Knowledge of c procedures	omplaints	> 75%	Trust and	d confidence	100%
Extent of public participation in	the	> 100%		iveness of	
Level of transpa	rency	> 100%	to proble	g entity ems	>100%





lengthy repairs, thus allowing connections to the south to continue without interruption. In addition, the project will help to ease traffic congestion on Rama II Road.





Project goals

The project will help to integrate road travel between Bangkok

and areas in the west of the Bangkok Metropolitan Region. The road will also facilitate travel to and from the south of Thailand and reduce traffic congestion, giving an EIRR of up to 20%.



**Delays** in the tendering process meant that the timescale for contracts 1 and 3 have had to be shortened from

39 to 34 months, with the budget for this work raised accordingly.

## Procurement

The project was split into 5 separate contracts. Bidding

processes for contracts 1 and 3 were completed, but the winning bids did not meet the requirements set out for the tendering process, while the scope of work outlined in contract 5 had to be revised. However,

bidding for the remaining contracts went ahead, with

- contract 2 won by CTB Engineering with a bid of 6,440,001, 181.87 baht (11.1% below the focal price),
- contract 4 going to CH Karnchang, which submitted a bid of 6,636,192,131.80 baht (37.25% below focal price). These contracts were both 1,170 days long.



Because this was such a large project, to ensure that it is

completed on schedule and to a high standard, it was necessary to bring in a consulting company with special expertise in construction management.



#### **Project performance**

## At present, construction work is **2.45%**



ahead of schedule, though there are worries that work specified in contract 2 that involves the moving of public utilities may be drawn out, pushing work behind schedule.

37

Since the project is being managed by an agency that is responsible for the country's major road systems, its ability to manage maintenance and to keep the road operating is not at question. However, the condition of on- and off-ramps to the expressway may cause problems that affect nearby roads.



Contracts 2 and 4 (the contracts that have been signed) are slightly ahead of schedule, and although there may be problems coordinating the work required

to relocate public utilities, the major problems with this project are related to contracts 1 and 3, for which the initial round of competitive bidding failed to return a suitable contractor, thus delaying work.



There are many access points to the road but the most important are at its start and around the connection with Rama II Road. These points are likely to become traffic bottlenecks and so vehicles travelling in the area around the on- and off-ramps need to be well managed; failure to do so may result in greater congestion than existed prior to the project.



	Si	ummary of pub	lic opinions	•	
4 individuals 2 men and 2 women with an average					age of <b>40</b>
Public outreac to the start of construction	h prior n work	> <b>0</b>	Project's value for money		>100%
Knowledge of procedures	complaints	× 100%	Trust and confidence		100%
Extent of public participation in project	c i the	· 100%	Resp	onsiveness of	
Level of transp	parency	· 100%	to problems		>100%



#### Public opinions

?

Project 4

#### Procuring entity's response

1. Traffic conditions have been bad for a long time, and if it rains heavily, local flooding will persist. 1. Detours and entry and exit ramps have been set up, and it is expected that in another 5 – 6 months, previously closed traffic lanes will be reopened, but for the time being, pumps have been installed to prevent stagnant water accumulating.

#### 2. The impact of compulsory purchase orders.

2. Compulsory purchase orders have been kept to an absolute minimum. Those affected by these have been contacted in writing and invited to a public hearing to discuss the matter further.

#### Photo





38



Project goals At present, the school contains 135 classrooms, with average class sizes of 29.6 pupils per class, but the additional building will bring this down to 26.05 pupils per class.



management

The project ran into problems with the building's foundations

that then caused construction work to be delayed. However, this had no additional effects because the contract specified that work would be completed according to the original cost. **280 days**.

## Procurement

**Procurement** to a standardized floorplan for a 4-storey 12-room classroom block, which is budgeted at a cost of 7,503,000 baht. This was adapted to contain 16 classrooms, and the project included fitting these out, which then raised the budget to 14,420,000 baht. Only 1 submission (Earth Contact Ltd.) was made to the competitive bidding process, priced 0.05% below the focal price. This company thus won the contract, which was to be completed within 280 days.



ProjectThe project contract specifiedimplementationa single completion date for

all work, and this may be one reason why it has fallen behind schedule. This may also have had the effect of encouraging the contractor to rush work as the deadline approached, causing this to fall below accepted standards or to be delayed.



**Project performance** 

The project is **82.04%** behind schedule. The contract is due to be completed in February 2022.



Once the project has been completed, some of the teaching space will be used for classes for retail workers, for which there is reasonable demand. However, in the future, it will be necessary to pay for utilities (water, electricity, etc.) so costs will need to be managed.



The site was not fully surveyed before design work was completed and it transpired that the subsoil on site could not carry the weight of the standard classroom design.

The construction plan therefore had to be adapted to take these new conditions into account.



While construction work is underway, any children straying on to the building site will be at risk of injury. The school authorities should thus lay out clear safety guidelines and then strictly enforce these. These might include designating the building site and nearby areas as 'dangerous', absolutely prohibiting all pupils from entering this area, putting up signs warning of the danger, and assigning safety officers to patrol the area.



	Summary of put	, plic opinions		
<b>17</b> individuals	8 men and 9	8 men and 9 women wit		
Public outreach to the start of construction	work	Project' for mon	's value ey	2100%
Knowledge of c procedures	omplaints > 82.4%	Trust ar	nd confidence	1000/
Extent of public participation in	<sup>the</sup> > 100%			
Level of transpa	arency <b>100%</b>	- C procurie to probl	ng entity lems	100%

Project 5

41

#### Public opinions Procuring entity's response Parents and relatives of pupils at the school worried that it would be dangerous to carry out construction work during term time. School authorities said that they would try to avoid organizing any activities near the construction site.





Project 6

Procuring Entity: Department of Highways

Construction of a bypass to the south of Chachoengsao, Chachoengsao Province

Budget 1,200 million baht Focal price 1,050 million baht Value of 1,037 million baht contracts

The Department of Highways instituted a plan for a 10-lane, 4.995-kilometer-long		
extension to Highway 365 to provide a bypass to the south of Chachoengsao city.		
It was hoped that this would then help to alleviate problems with traffic congestion and	11.00%	18.11%
improve the functioning of transport networks linking to the Eastern Economic Corridor.		
	Planed	Completed



The project had the goals of improving land transport

networks in Chachoengsao Province, easing traffic problems in the area, and integrating logistics systems.

## Procurement

3 submissions were made to the tendering process.

The winning bid was priced at 1.05 billion baht, but the Department of Highways negotiated with the contractor, bringing this down to 1.037 billion baht (1.27% below the estimate).

#### The contract was thus awarded to

Nawarat Patanakarn PLC, with work scheduled to be completed within 1,080 days.



The Department of Highways implementation worked with local government

officials to arrange a public meeting at which local stakeholders could discuss the pros and cons of the road extension. This helped to increase public buy-in for the project.



## Project performance The project was completed 7.11% ahead of schedule

Local residents expressed worries about the difference in height between

their houses and the road surface, and work was delayed as the contractor made changes to the project to take account of this.



The schedule for completion of works and payments

specified in the contract was reasonable and appropriate.



In the future, the volume of goods vehicles using this road is likely to increase, as will Sustainability their speed, and so over the long term, measures to reduce the risk of accidents and to manage the environmental impacts of increased traffic will need to be implemented. In addition, land use along the sides of the road is likely to change, and so consideration needs to be given to how best to balance the demand for easier travel and the impacts of this on the local environment.



plan.

Two issues likely caused delays to the project. Firstly, public utilities located in the construction area had to be altered/relocated, and this required extensive coordination with other government bodies. Secondly, the road surface was substantially higher than private residential areas alongside the road, and reducing this difference necessitated frequent revisions to the construction



This road was designed to facilitate traffic flow, meaning that traffic should move rapidly and be freeflowing, without interruptions or blockages. Thus, to ensure that all lanes remain fully usable, roads such as this should be designed so that there are as few entry and exit points as possible and vehicles should be prevented from stopping or parking on the road's hard shoulders. This would help to minimize accidents and to keep traffic moving without hinderance.



	Summary of pub	lic opinions		
<b>21</b> individuals	12 men and	12 men and 9 women		
Public outreach pri to the start of construction wor	or rk <b>100%</b>	Project's v for money	alue	>100%
Knowledge of com procedures	plaints > 40%	Trust and o	confidence	100%
Extent of public participation in the project	>100%	Responsiv	eness of	
Level of transparen	<sup>ncy</sup> >100%	to problem	entity IS	>100%

Project 6	
Public opinions	Procuring entity's response
Moving public utilities in the area interfered with local drainage, causing flooding.	In the event of flooding, the responsible agencies would coordinate to clear this and to ensure that local residents suffered as little inconvenience as possible.
During the rainy season, the buildup of soil and sand makes entry and exit to the road difficult.	The contractor would try to solve this problem as soon as possible.
Local residents wanted previously closed traffic lanes to be reopened.	It might be possible to open part of the road before the entire length was completed.

<image>







This project involved the construction of a new teaching

block to replace an old structure that was suffering from cracks in the structure and rusting of the reinforcing steel bars in support pillars. Building surveyors were called in from Ratchaburi Office of Public Works to consult on the construction of a new building, but they reported that the building site was unsuitable for teaching activities. A request was thus made to Lak Muang Subdistrict Municipality for emergency funding to be made during the 2020 fiscal year to pay for a replacement building.



The contract was drawn up as per the standard government require-

ments, but due to problems with the construction plans, the project was delayed, leading to worries that payments would not be completed within the 2021 fiscal year.

## Procurement

3 tenders were made, with the winning bid coming from AC

Engineering Service and Supply Ltd. for a bid of 9,655,555 baht (8.9% below the focal price). The company was duly awarded the contract, which was due to be completed within 365 days.



Changes to the concrete piles supporting the structure added

to project costs and affected budgetary considerations. It was therefore necessary for the agency responsible to educate members of the public who were sitting on the audit committee about these changes.



Progress has stalled while permission is sought to alter the contract

(the original contract specified a completion date of 30 September, 2021).



This project will help to raise educational outcomes for Lak Muang Subdistrict Municipality School, and because the new structure is an improvement on the

older wooden building, there is a high degree of confidence that this will provide significant longlasting benefits to local education.



The project is currently delayed. When specifying the scope of work and applying for funding, Lak Muang Subdistrict Municipality used blueprints from the Depart-

ment of Public Works and Town and Country Planning that required construction using driven piles. However, the construction site is on the banks of a river and is surrounded by residential housing, and the owners of the latter worried that driving in piles would cause damage to their own houses.



It is possible that payment for this project may not be made in full by the end of the 2021 fiscal year, and any residual payments that remain to be made after this will need to come from Lak Muang Subdistrict Municipality's own budget. To prevent similar problems arising in the future, the authorities should ensure that any and all changes to construction plans required by conditions on the construction site should be made in full before budget requests are made.

Summary of public opinions					
4 individuals 2 men and 2 women with an average age of 34					
Public outreach pric to the start of construction wor	<sup>or</sup> k <b>100%</b>	Project for more	.'s value ney	2100%	
Knowledge of comp procedures	Daints <b>100%</b>	Trust a	nd confidence	100%	
Extent of public participation in the project	> 100%	Respon	nsiveness of		
Level of transparent	° <sup>y</sup> > 100%	procur to prob	ng entity Iems	>100%	









At present, the project is awaiting approval from the governor of Nakhon Si Thammarat for changes to the construction plan (the contract is due to terminate on 31 August, 2021).

Project performance



Project 8

more convenient for members of the local community. However, the road is 4 meters wide, so there is a risk of accidents when vehicles travelling in opposite directions meet.



The area where the roads was to be constructed overlapped with a road that had already been completed in 2020 and terminated in an area that was beyond

the boundaries of the agency responsible for the construction work. As such, the quantity of work to be completed was in fact less than that specified in the contract, and so officials submitted a request to make up the difference by constructing a new road in an adjacent area. Permission for this change needs to be granted by the Governor, and so work on the road has been delayed.



In order to bring the project to completion and to provide a road for local communities to use, work should be accelerated on the portion of the project where this is possible. At the same time and working in parallel, problems with the areas of difficulty should be resolved.

Summary of public opinions				
6 individuals 4 men and 2 women with an average age of 4				rage ge of <b>40</b>
Public outreach pri to the start of construction wo	or rk <b>100%</b>	Project's v for money	value	00%
Knowledge of com procedures	plaints 85.7%	Trust and	confidence	00%
Extent of public participation in the project	>100%	Responsiv	veness of	
Level of transparen	<sup>icy</sup> >100%	procuring to problem	entity ns	00%

49









investigate this discrepancy.



**Project performance** 

The project was completed on schedule.

before work on the project began.

# Sustainability

Once construction was completed in line with the plans, road samples were tested by a Technical College and by the Department of Rural Roads. These confirmed

Project 9

that the road was strong enough to support vehicles weighing up to 21 tonnes and so its construction met the project's goals. However, the road shoulders were built from gravel, and there are worries that in the future, problems may emerge with subsidence and/or this area's weight-bearing capabilities.



No problems were encountered when implementing this project.



The finished road has a wide smooth surface, and so the volume and speed of traffic is likely to increase. To reduce the likelihood of accidents, it is therefore necessary that safety measures be put in place, which could include better signage, installation of warning lights in appropriate spots, and painting clearer lane markings on the road surface.

$\frown$	
	۱
422	

	Summary of pub	olic opinions		
<b>10</b> individuals	<b>5</b> men and <b>5</b> women			average <b>56</b> age of
Public outreach pric to the start of construction work	<sup>br</sup> > 100%	Project's v for money	alue	>100%
Knowledge of comp procedures	laints > 80%	Trust and confidence		100%
Extent of public participation in the project	>100%	Responsive	ect process	
Level of transparence	∞ >100%	brocuring entity to problems		>100%









The current system for dispersing storm water relies on pipes that were manufactured some time ago, which has resulted in problems with pipe sizes not matching. This reduces the overall ability of the system to deal with large volumes of water and because of this, storms often lead to persistent flooding of homes in the area. 2 bidders made submissions to the competitive bidding. The winning bid was valued at 9,068,000 baht, **18.18%** below the focal price. The construction contract was thus awarded to Tien Prasert Limited Partnership, and work was due to be completed within 180 days.



The contract complied with government standards.



# Project

The specification of works called for the installation of

underground storm drains but the road where they were installed was very narrow, and this then resulted in damage to the houses on either side of the road. This was a consequence of a lack of clarity in the construction plans.



Technical problems mean that it will not be possible to complete this project and so it is in the process of being cancelled.

			Project 10	•	
Sustainability	If the project had been carried to completion, several factors may have had an influence on its long-term outcome:				
Installation of the drains might haveProblems may havehad an impact on the foundations ofdue to the inconsistethe road and of nearby houses.of the pipes.			Once installed, there might have been problem with an accumulation of stagnant water, whice may then have had effects on local water resour	ns >h rces.	
Problems	The implem community	entation of this project res since the narrowness of t	ulted in considerable disruption for the loca he road meant that houses along both side	al •S	

55

Recommendations

were unable to use their vehicles.

This project should be abandoned, the road reopened to the public, and every effort made to solve the problems experienced by the local community as soon as possible.

$\frown$
420

Summary of public opinions					
<b>5</b> individuals	1 men	1 men and 4 women with an a			verage <b>59</b> age of
Public outreach pr to the start of construction wo	ior rk <b>O</b>	%	Project's for mone	s value sy	20%
Knowledge of com procedures	<sup>uplaints</sup> 40	)%	Trust and	d confidence	20%
Extent of public participation in the	> 20	)%		oject process	2070
project Level of transpare	<sup>ncy</sup> 20	)%	Respons procurin to proble	iveness of g entity ems	20%





#### **Public opinions**

?

Procuring entity's response

The scale of problems generated by this project are such that it should be cancelled.

At present, information is being gathered and a meeting arranged to consider how best to solve the problems caused by this project.

The road should be reopened because at present, local households have difficulty leaving their houses to travel. To help alleviate disruption to the local community, in as far as it is possible, the affected areas will be returned to their condition prior to the start of the project.





# Summary of opinions voiced by the public

**Overall, 76.90%** of the public were confident in the construction process, with **80.10%** agreeing that the projects represented value for money. However, delays in completing work on schedule meant that **22.4%** were worried about the ability of government agencies to manage the construction work. The public were interested in the competitive bidding process, the quality of the completed work, and issues related to health and safety. In addition, members of the public were concerned that contractors would be negligent about managing problems related to traffic disruption and dust caused by construction work. Finally, the public were keen to be involved in all stages of projects implemented by both local and central government organizations, from project preparation onwards.



# Summary of public bindividuals with an average with an average with an average age of 46 age of 46

As regards demographics, participants were split in the ratio 6:4 between men and women, which in terms of equal representation was an improvement on previous years. The majority of those voicing opinions on these projects were of working age (i.e., 40 years old or over).

#### **Overview of public opinions**



Overall, the public believed that the construction projects represented value for money

80.10 %



and that project implementation was highly effective at meeting its goals.

## **76.90 %**



Members of the public expressing an opinion on the projects were generally of working age, though the CoST project needs to broaden participation.

The public were aware of the projects' complaints

## 71.89%

procedures, but it is essential that officers from managing agencies communicate openly with the public and educate them about how to report any doubts or complaints that they might have. Facilitating this process is absolutely crucial to ensuring that the public participate in projects.

The public have confidence in the quality of the construction work undertaken.

76.53%

The responsiveness of the authorities to reported problems



The public have confidence in the transparency of the tendering process.



78.00%



## Recommendations



Around the world, the importance is increasingly being recognized of, on the one hand, openness

and data disclosure, and on the other, public participation in establishing government transparency and accountability. This process of moving to a system of open government is also more and more data driven, and this is forming a major plank in the transition to sustainable development. As part of the push for the latter, the World Bank has adopted and applied important parts of the Theory of Change that have included the following:



The public sector

Using data to support policy and to improve services delivered to the public



#### Members of the public

Using data to track the impacts of government policy



#### The private sector

Using data to facilitate operations, which will then help to stimulate corporate expansion and wider economic growth



However, having access to only a single type of data will yield very limited benefits, and so it is important to ensure that the data that is available is actually of use, for example in informing policy decisions, improving management processes, or increasing accountability. Moving in this direction will then help to establish the social contract, in particular in 3 aspects:



source : A World Bank Group Flagship Report 2021

As part of the CoST program, the CoST Theory of Change has been developed. This takes the 4 parts of the program mechanism, that is: (i) disclosing information on forty project data points; (ii) verifying data; (iii) specifying regulations; and (iv) working in partnership between the government and civil society, and uses these to promote change in 3 different dimensions.



#### Disclosure

and openness provide the foundations for transparency. This is the ultimate end goal for all projects enrolled in the CoST scheme, and it can be achieved by reaching 100% data disclosure. This will then allow data to be used to solve problems or to reflect and inform the worries of stakeholders in the process.



## Accountability

is the means by which data that has been disclosed can be used to increase participation, though this process needs to be carried out according to internationally recognized standards.

## Participation

is at the heart of operations. This helps to establish the shared responsibility that leads to the transformation of organizational culture and the establishment of transparency and accountability.

60

It should be clear that the CoST framework aligns closely with the proposals from the World Bank since the CoST process begins with data disclosure, and then uses this data to generate a range of benefits and to promote positive change for participants in this process. At the heart of this is the



The World Bank Theory of Change is centered on the transformation and practical use of data.

This is in line with the principles outlined by Danny Wallace (2007) in his theory of the 'DIKW Pyramid'. This describes a hierarchy built on data at the lowest level.



This process can be imagined as a pyramid, the base of which is composed of data. Above this is the level of information, above that is knowledge, and at the pinnacle of the pyramid is wisdom.



Source: permission from Tedeschi (2019)

When the CoST process is analyzed in light of the above, the following observations emerge.



is equivalent to 'data', which provides the basis on which the government can establish the processes for building transparency and accountability. At present, the disclosure rate stands at 81.63%, while the data that can be futher use is at 80.25%, which is considered a good level.



#### A comparison of four possible combinations of quantitative and qualitative disclosure rates.

- 1 Both high: Disclosure rates are high (at a 'good' rate) on both sides, though agencies should be encouraged to keep up this rate of compliance.
- 2 Disclosure rates are high quantitatively but low qualitatively. Although data disclosure is technically largely complete, the disclosure process has not finished and additional training is needed to educate officers about the requirements entailed by participation in the CoST scheme.
- Disclosure rates are low quantitatively but high qualitatively. Measures will need to be put in place to ensure that disclosure rates are improved, possibly with the latter used as a metric when making staff appraisals.
  Disclosure rates are low on both counts. In this case, compliance would be considered to be very poor, and agencies would have to be encouraged to perform better. Training should be provided so that relevant staff





#### Utilizing the disclosed data

#### At this stage, data is transformed into information, analysis of which shows that:

Disclosure rates stood at 81.60% for central government agencies, 79.42% for state enterprises, and 81.67% for local government organizations.

Project implementation was most delayed for irrigation projects, these being completed an average of 345 days behind schedule. Disclosure rates were highest for projects involving amenities and tourist sites (83.37%) and lowest for ports (72.73%).

Project delays were most often seen for projects valued at 5-10 million baht, with delays reported for construction work on irrigation projects, infrastructure, buildings and museums, and amenities and tourism sites.

At provincial level, 5 provinces with the highest disclosure rates were Sukhothai, Lamphun, Chachoengsao, Mae Hong Son, and Sakhon Nakhon.



# Building knowledge through the development of the CoST process

This corresponds to 'knowledge' and is an important stage of the process since the public are at the center of developing new knowledge.

The disclosure rate influences the public's confidence in the transparency of the process, and this stood at 78.00%. Awareness of complaints procedures increased to 71.89% from 43% in 2020, while the responsiveness of the authorities to problems experienced by the public was at 76.00%. The public's confidence in the project's value for money was also raised (80.10%).



#### Wisdoms

To build trust within society and to bring about lasting change, the following recommendations are made:

Regarding projects managed by local government organizations, these most often run into difficulties due to preparation of budgetary requests being rushed, which then leads to inadequate consideration being given to the scope of work, project implementation, the type of construction work to be carried out, on-site surveys, and the project's impact on the public.

Technical training should be provided to engineers working for offices responsible for project management. This would help staff keep their knowledge up to date and allow them to plan projects appropriately. Training should be made available to procurement officers in government agencies

responsible for construction projects to help increase understanding of the procurement process and knowledge of how to process supply acceptance. This could be provided by the Provincial Office of the Comptroller General and trained through online and offline channels.

The Comptroller General's Office should maintain a list of construction operators that the companies work on infrastructure and utilities, or on buildings. This would then help to reduce the risk of delays and overruns on these types of projects.

Construction Project Consultation and Notice Project proponents should give priority to listening to the public's views both before beginning the project and during construction to mitigate problems and impacts that may be exacerbated.

# Appendix 1

**Proactive Disclosure** 

CoST lays out guidelines for the disclosure of data (Infrastructure Data Standard : IDS) by Procuring entity These are required to be updated across the whole project lifecycle, from project identification and project preparation and procurement through to implementation and completion. Details of these 40 datapoints are given below

Project Phase	Disc	closed data
<b>1. Project Identification</b> (6 Datapoints)	1) Project owner 3) Project name 5) Purpose	<ol> <li>2) Budget</li> <li>4) Project Location</li> <li>6) Project description</li> </ol>
<b>2. Project Preparation</b> (7 Datapoints)	<ul> <li>7) Project Scope (main output)</li> <li>9) Land and settlement impact</li> <li>11) Funding sources</li> <li>13) Project budget approval date</li> </ul>	8) Environment impact 10) Contact details 12) Project Budget
<b>3. Procurement</b> (14 Datapoints)	<ul> <li>14) Procuring entity</li> <li>16) (TOR)</li> <li>18) Contract type</li> <li>20) Numbers of firms tendering</li> <li>22) Contract administrative entity</li> <li>24) Contract firm(s)</li> <li>27) Contract start date Contract data</li> </ul>	<ul> <li>15) Procuring entity contact details</li> <li>17) Procurement process</li> <li>19) Contract status</li> <li>21) Cost estimate</li> <li>23) Contract title</li> <li>25) Contract price 26) Contract scope of work</li> </ul>
<b>4. Implementation</b> (6 Datapoints)	<ul> <li>28) Escalation of contract price</li> <li>30) Variation to contract duration</li> <li>32) Reasons for price changes</li> <li>33) Reasons for duration changes</li> </ul>	29) Variation to contract price 31) Variation to contract scope s reasons for scope changes
<b>5.</b> Project Completion (7 Datapoints)	<ul> <li>34) Project status (current)</li> <li>36) Completion Date (projected)</li> <li>38) Reasons for project changes</li> <li>40) Complaint management</li> </ul>	<ul> <li>35) Completion cost (project)</li> <li>37) Scope at completion (projected)</li> <li>39) Reference to audit and Evaluation reports</li> </ul>



# Appendix 2 Service area of the Regional Office



# **Contact details**



## http://www.cgd.go.th





## +66 2127 7431



Comptroller General's Department, Ministry of Finance, Rama VI Road, Phaya Thai, Bangkok, 10400

Ł

@CoSTThailand

CIST



CIE