

AGGREGATION, ANALYSIS AND SYNTHESIS

of Disclosure and Assurance Reports of
construction projects covered by CoST-Ethiopia

STUDY REPORT



Construction Sector Transparency Initiative - Ethiopia

AGGREGATION, ANALYSIS AND SYNTHESIS OF DISCLOSURE AND
ASSURANCE REPORT OF CONSTRUCTION PROJECTS COVERED
BY CoST – ETHIOPIA

STUDY REPORT

Study Team

Asmerom Taddese

Hagos Abdea

Kasim Seid (ST leader)

Addis Ababa, Ethiopia | November 2016

CONTENTS

CONTENTS	III
LIST OF ANNEXES	V
LIST OF FIGURES	V
LIST OF TABLES	VI
ACRONYMS AND ABBREVIATIONS	VII
EXECUTIVE SUMMARY	VIII
I. INTRODUCTION	1
1. BACKGROUND	1
2. OBJECTIVES OF THE STUDY	1
3. SCOPE OF THE STUDY	2
4. DESCRIPTION OF CoST PROJECTS	3
5. STUDY PROCESS	3
II. EXTRACTION, AGGREGATION, AND ANALYSIS	4
1. COMPLETENESS OF PROJECT STUDIES	4
2. TENDER PROCESS	4
2.1 <i>Delivery Strategy</i>	5
2.2 <i>Mode of Procurement</i>	6
2.3 <i>Level of Competition</i>	7
2.4 <i>Procurement Efficiency and Sufficiency of Bid Floating Period</i>	9
2.5 <i>Procurement Length and Project Implementation Periods</i>	10
3. CONSTRUCTION COST	12
3.1 <i>Cost Overrun</i>	12
3.2 <i>Reasons of Cost Overrun</i>	13
3.3 <i>Price Escalation</i>	14
4. PROJECT DEVELOPMENT COST ASSESSMENT.....	15
5. CONSTRUCTION TIME.....	16
5.1 <i>Time Overrun</i>	16
5.2 <i>Reasons for Time Overrun</i>	17
6. CAUSES FOR CONCERN.....	18
III. KEY FINDINGS	20
1. COMPLETENESS OF PROJECT STUDIES	20
2. TENDER PROCESS	20

Aggregation Study Report [CoST-Ethiopia]

3.	CONSTRUCTION COST OVERRUN.....	21
4.	CONSTRUCTION TIME OVERRUN	22
5.	CAUSES FOR CONCERN.....	22
ANNEXES		23

LIST OF ANNEXES

Annex 1: Procurement efficiency for design contract [SCI]; in days.....	23
Annex 2: Procurement efficiency for supervision contract [SCII]; in days	24
Annex 3: Procurement efficiency for Works contract [WC]; in days	24
Annex 4: Minimum, maximum, and average procurement length by subsector.....	25
Annex 5: Project details	26
Annex 6: Summary of updated cost and time overrun records	29

LIST OF FIGURES

Figure 1: Linear representation of the study process.....	3
Figure 2: Completeness of project studies in terms of Project Identification Studies.....	4
Figure 3: Project delivery strategy by subsector	5
Figure 4: Mode of procurement and bidding methods (services & Works contracts) - building subsector.....	6
Figure 5: Mode of procurement and bidding methods (services & Works contracts) - road subsector	6
Figure 6: Mode of procurement and bidding methods (services & Works contracts) - water subsector	7
Figure 7: Level of competition in the procurement process - building sector.....	8
Figure 8: Level of competition in the procurement process - road subsector	8
Figure 9: Level of competition in the procurement process - water subsector.....	8
Figure 10: Project implementation durations (days) - building subsector.....	10
Figure 11: Project implementation durations (days) - road subsector.....	10
Figure 12: Project implementation durations (days) - water subsector	10
Figure 13: Project implementation durations (days) at industry level.....	11
Figure 14: Design period and total implementation period ratio.....	12
Figure 15: Cost overrun values aggregated from Assurance Reports	12
Figure 16: Updated average cost overrun.....	13
Figure 17: Reasons of cost overrun	14
Figure 18: Average price escalation payment as compared to their respective total project cost by sector...	15
Figure 19: Services, works, and project cost ratios	16
Figure 20: Weighted average time overrun (Assurance Reports)	16
Figure 21: Updated average time overrun	17
Figure 22: Reasons for time overrun	18
Figure 23: Summarized causes for concern.....	19

LIST OF TABLES

Table 1: Key variables for the study	2
Table 2: Number of CoST projects by disclosure phase and subsector	3
Table 3: CoST projects by total initial contract prices	3
Table 4: Summary of consultancy service cost and project cost ratio.....	15

ACRONYMS AND ABBREVIATIONS

AT	Assurance Team
CoST	Construction Sector Transparency Initiative
DB	Design-Build
DBB	Design-Bid-Build
ECPMI	Ethiopian Construction Project Management Institute
EIA	Environmental Impact Assessment
ERA	Ethiopian Roads Authority
ETB	Ethiopian Birr
ICB	International Competitive Bidding
ICP	Initial Contract Price
IDS	Infrastructure Data Standard
MOE	Ministry of Education
MPI	Material Project Information
MoWR/MoWIE	Ministry of Water Resources / Water Irrigation and Energy
OB - ICB	Open Bidding under International Competitive Bidding Procedure
OB - NCB	Open Bidding under National Competitive Bidding Procedure
NCB	National Competitive Bidding
PE	Procuring Entity
PM	Project Management
RB - ICB	Restricted Bidding under International Competitive Bidding Procedure
RB - NCB	Restricted Bidding under National Competitive Bidding Procedure
RIB	Restricted International Bidding
RFP	Request for Proposals
RFP - ICB	Request for Proposal under International Competitive Bidding Procedure
RFP - NCB	Request for Proposal under National Competitive Bidding Procedure
RNB	Restricted National Bidding
SCI	Service Contract I – Design Consultancy Service Contract
SCII	Service Contract II – Construction Supervision Consultancy Service Contract
SSS	Single Source Selection
ST	Study Team
TOR	Terms of Reference
TPC	Total Project Cost
TSB - ICB	Two stage Bidding under International Competitive Bidding Procedure
TSB - NCB	Two stage Bidding under National Competitive Bidding Procedure
USD	United States Dollar
WB-CO	World Bank Country Office
WC	Works contract
WWCE	Water Works Construction Enterprise

EXECUTIVE SUMMARY

The Construction Sector Transparency Initiative (CoST) is a country centered initiative to improve the value for money spent on public infrastructures by increasing transparency in the delivery of Government financed construction projects.

Disclosure of Material Project Information (MPI) or Infrastructure Data Standard (IDS) by its latest name is one of the three essentials of CoST. Assurance of the disclosed information and demand for accountability based on the disclosed information are the other basics of the Initiative.

In its course, CoST-Ethiopia has disclosed 52 construction projects from building, road, and water subsectors. All the projects covered by the disclosure have their own specific Assurance Reports of which findings are short of providing better and comprehensive representation unless aggregated and interpreted. Hence, this report is prepared to document the process and the result of the study conducted to aggregate, analyze and synthesize the findings of the Assurance Reports in light of the key variables such as completeness of project studies, tender process, construction cost overrun, construction time overrun, causes for concern, and other relevant issues that the Assurance Reports have revealed.

The study has aggregated, analyzed and synthesized the important project information of ten (10) building, ten (10) water and thirty two (32) road subsector projects covered by the disclosure and assurance process of CoST – Ethiopia. The total initial contract prices of the study projects amounts to Ethiopian Birr 36,475,343,121 (USD 3,268,239,130.51). As indicated in this report, the building, water and road subsector projects account for 19, 19 and 62 percent of the total volume of the sample size respectively.

The study has considered solely the availability of Feasibility and Environmental Impact Assessment (EIA) studies to assess the completeness of project studies. In this regard, both the design and construction of ninety (90) percent of the building subsector projects are carried out in the absence of feasibility and environmental impact assessment studies. Contrary to this, almost all water and road subsector projects are implemented having conducted feasibility and environmental studies that form parts of project identification studies.

Design-Bid-Build (DBB) accounts for ninety (90) percent the strategy adopted in the delivery of building subsector projects and the implementation of 78 percent of the DBB projects has involved separate contracts for SCI and SCII. Similarly, the study reveals that DBB is the only strategy adopted in the delivery of water subsector projects while 60 percent of the sample projects applied combined consultancy service contracts. Unlike building and water subsectors, 17 percent of road subsector projects were delivered on Design-Build (DB) arrangement while 76 percent of DBB projects involved separate contracts for SCI and SCII.

Building subsector has outsourced more than 75 percent of design and supervision contracts to a single consultant while it procured the majority of Works contracts through open bidding using National Competitive Bidding procedure. Request for Proposal and open bidding methods were applied widely in road subsector to procure Design, Supervision, and Works contracts, respectively. Seventy (70) percent of design, 87.5 percent of supervision and 87.5 percent of Works contracts in water subsector are directly awarded to respective firms thus showing that the subsector adopted single source procurement as a preferred mode of procurement in the water

subsector. The other contracts were procured through open bidding using ICB procedure as a mandatory requirement of the financier, the World Bank.

Though many factors are deemed to be considered, the lack of data has compelled the study team to evaluate the scope of competition observed in the procurement of service and Works contracts by comparing the number of bidders who submitted their bids to the total number of applicants. In line to this, the study shows that the majority of design and supervision contracts in building and road subsectors are procured in bidding environment characterized as "No Competition" and "Fair Competition", respectively. The scope of competition that prevailed in the procurement the respective Works contracts happened to be "fair" and "low". In general, water subsectors exhibited relatively a much lower level of Competition.

The comparison of procurement related information availed in the Assurance Reports against the requirements prescribed in the procurement regulation show that:

- all subsector contracts are signed after the expected timeframe;
- all subsector design contracts allotted sufficient bid preparation period. Adequate time was given for all projects of ICB contracts and for 75 percent of the projects of NCB contracts;
- the Procuring Entities have conducted the evaluation of the majority of design bids within the expected timeframe;
- road subsector have provided sufficient bid preparation period for most of supervision contracts; and
- building and road subsectors have given sufficient bid preparation periods for their NCB Works contracts.

For design consultancy service contract, the average time for procurement and design period is respectively 245 and 311 days and for Works contract, the average time for procurement and completion period is respectively 307 and 990 days. If projects are successively implemented in this manner, the total implementation period of construction projects could be 1787 calendar days (nearly five years) without considering delays in design service and construction works. The study also reveals that building, water and road subsectors have allotted 22.8, 27.0 and 21.13 percent of the total implementation (design and construction) time for design services, respectively.

On the basis of the data obtained from the Assurance Reports, the aggregate cost overrun at the time of disclosure of both pilot and full-fledged projects at industry level is 17.09 percent while water, building and road subsectors exhibit 65.18, 6.81 and 3.18 percent, respectively. These cost overrun figures, however, do not represent the current conditions of the subsectors and the industry. At the time of preparation of the Assurance Reports, considerable number of projects did not attain a status of substantial completion, thus were at early stage to render final-phase time and cost related information. In alignment with another similar study, the cost overrun data have, therefore, been updated (by taking recent data from projects covered in both studies) to result in average figures of 106.50, 175.79, 16.43 and 42.10 percent, at industry, water, building, and road subsector levels, respectively.

Ninety two (92) percent of the reasons for cost overrun in the building subsector are attributed to design change, incomplete designs and change in quantity while design change takes the lead share in road subsector. In the water subsector; design, scope and quantity changes account for 78

percent of cost overrun. The aggregation at industry level shows that design change is the major reason of cost overrun (35 percent) while force majeure accounts the least share (only 1 percent).

The Assurance Reports have also revealed that the Procuring Entities have paid around 12 percent of the aggregate project cost as payments for price escalation.

In similar way to the cost overrun, the Study Team has aggregated two sets of time overrun data: findings in the Assurance Reports and updated time overrun figures. In terms of the former, the average time overrun witnessed at industry level is 101 percent with respective contributions of water, road and building subsectors amounting 151, 48, and 105 percent. The updated summary of time overrun shows that the industry level time overrun is 134.20 percent while that of building, road, and water subsectors turn out to be 160.70, 99.50, and 144.60 percent respectively.

Design change and change in quantity account for 42 percent of the reasons for the time overrun observed in building subsector. In the road subsector, 44 percent of the reasons for time overrun are attributed to design change and force majeure (including inclement weather condition). Incomplete design (20 percent), scope change, change in quantity (17 percent each), and design change (16 percent) are the major reasons for delay in project completion of water subsector projects.

Project delay, procurement problems and cost overrun are the major causes for concern that the Assurance Reports pointed out about the building subsector. In the road sector, procurement issues, project delays, contract administration issues and cost overrun are quoted as major causes for concern. In the water subsector, procurement regulation and capacity building issues, contract administration practices, time and cost overrun are all reported to be the causes for concern.

The aggregation at industry level shows that procurement problems, project delays, cost overrun, and contract administration problems are the major causes for concern.

I. INTRODUCTION

1. Background

The Construction Sector Transparency Initiative (CoST) is a country centered initiative to improve the value for money spent on public infrastructures by increasing transparency in the delivery of Government financed construction projects. The Program builds on experience from a successful three year (2008-2010) pilot programs in eight countries (Ethiopia, Malawi, Philippines, Tanzania, United Kingdom, Vietnam, Zambia, and Guatemala) with sponsorship of the UK Department for International Development (DFID) and the World Bank (WB).

CoST - Ethiopia, a founding member of the international CoST Programme, has been working to improve the value for money spent on Ethiopian public infrastructure by increasing transparency in the delivery of Government financed construction projects. The overall activities of the initiative have been directed by a National Multi-Stakeholder Group Executive Committee (NMSG-EC), comprising representatives of the government, construction industry and civil society. Moreover, CoST Ethiopia procured the services of senior experts on independent consultancy service basis to verify the accuracy and interpret raw data disclosures more intelligible to the public so as to make informed judgments about the cost, time and procurement compliance of the projects concerned.

Disclosure of Material Project Information (MPI), or Infrastructure Data Standard (IDS) by its latest name, is one of the three essentials of CoST. Assurance of the disclosed information and demand for accountability based on the disclosed information are the other basics of the Initiative. To meet these objectives, CoST Ethiopia, in consultation with the respective Procuring Entities, has disclosed the Material Project Information with the associated Causes of Concern to the public through its website covering utmost all stages of the construction project cycles of 52 (25 and 27 construction projects during the pilot and full-fledged programs, respectively) high value public construction projects from the building, water, and road subsectors.

All the projects covered by the disclosure have their own specific Assurance Reports of which findings are short of providing better and comprehensive representation unless aggregated and interpreted. Hence, this report is prepared to document the process and the result of the study conducted to aggregate, analyze and synthesize the findings of the Assurance Reports.

2. Objectives of the Study

The main objectives of the study are to extract, aggregate, analyze and synthesize the important project information of the 52 projects covered by the disclosure and assurance process of CoST – Ethiopia.

It is believed that the study findings are helpful to:

- a) Enable Procuring Entities, Government, and other stakeholders get better and more complete picture of the performance of sub-sectors and the construction industry, and
- b) Serve the purpose of quantitative data source for further analytical works.

3. Scope of the Study

The Scope of the study includes the extraction, aggregation, analyzing and synthesizing of the project information of the 52 projects covered by the disclosure and assurance process of CoST - Ethiopia in understandable way by employing appropriate statistical methods or parameters in light of the key variables summarized in Table 1.

Table 1: Key variables for the study

#	Key Variables	Components
1	Completeness of Project Identification Phase	<ul style="list-style-type: none"> ▪ Availability of Feasibility Study Documents ▪ Availability of Environmental Impact Assessment (EIA) Study Documents
2	Tender Process	<ul style="list-style-type: none"> ▪ Project Delivery Strategy ▪ Mode of Procurement ▪ Scope of competition ▪ Procurement Efficiency and Bid Floating Period Sufficiency ▪ Procurement Length and Project Implementation Periods
3	Construction Cost	<ul style="list-style-type: none"> ▪ Project cost ▪ Minimum, Maximum, and Average cost overruns at sector and industry levels ▪ Price escalation at sector and industry levels ▪ Reasons for cost overrun
4	Construction Time	<ul style="list-style-type: none"> ▪ Completion time ▪ Time overrun (Minimum, Maximum, and Average at sector and industry levels) ▪ Reasons for time overrun
5	Issues of Concern	<ul style="list-style-type: none"> ▪ Causes for concern at project, sector, and industry level ▪ Root causes on the observed problems at project, sector, and industry level ▪ Proposed solutions to the problems
6	Assessment of Project Development Contracts	<ul style="list-style-type: none"> ▪ Cost and time overrun in design consultancy service contract ▪ Cost ratio - Consultancy services to Works ▪ Time taken for procurement process (services and Works)

NB: At the time of disclosure, considerable number of projects covered by CoST did not attain a status of substantial completion, thus were at early stage to render final-phase time and cost related information. The coincidence of this study with the timing of another relevant study (*Construction Contracts Expectations and Actual Performances - Gaps Identification and Analysis*, by the World Bank Ethiopian Country Office Governance Global Practice in close collaboration with Ethiopian Construction Project Management Institute), however, has created a favourable ground to update (get indicative recent information) by looking into projects that are common to (covered in) both studies. For the World Bank study, high value projects from the three subsectors with degree of completion close to 80 percent were picked.

4. Description of CoST Projects

The study has aggregated, analyzed and synthesized the findings of the Assurance Reports of 52 construction projects. As shown in Table 2, building, water and road subsectors account for nearly 19, 19 and 62 percent of the sample size respectively.

Table 2: Number of CoST projects by disclosure phase and subsector

Phase/Program	No. of Projects by subsector			
	Building	Water	Road	Total
Pilot	5	5	15	25
Full-fledged	5	5	17	27
Total	10	10	32	52

The total initial contract prices of the study projects amount to Ethiopian Birr 36,475,343,121 (USD 3,268,239,130.51). In terms of cost, building, road and water subsector projects make up 5.7, 71.7 and 22.7 percent of the total volume of projects, respectively.

Table 3: CoST projects by total initial contract prices

Subsector	Amount (ETB)	Amount (USD)
Building	2,061,405,198.89	158,474,490.35
Road	26,139,895,416.02	2,261,682,329.33
Water	8,274,042,506.69	848,082,310.83
Industry Level	36,475,343,121.60	3,268,239,130.51

5. Study Process

Figure 1 depicts the linear representation of the study process adopted to extract, aggregate, analyze and synthesize the findings of the Assurance Reports.




Figure 1: Linear representation of the study process

II. EXTRACTION, AGGREGATION, AND ANALYSIS

1. Completeness of Project Studies

The completeness of project studies is evaluated while considering solely the availability of Feasibility and Environmental Impact Assessment (EIA) studies that form parts of project identification studies. Having examined the Assurance Reports of the projects in light of the availability of these studies in the disclosure of the project information, the study team has compiled and summarized the extent of completeness of the project studies.

As shown in Figure 2, only one building subsector project conducted feasibility and environmental impact assessment studies. Contrary to this, almost all water and road subsector projects are implemented having conducted feasibility and environmental studies.




Figure 2: Completeness of project studies in terms of Project Identification Studies

2. Tender Process

The findings of Assurance Reports in relation to the procurement of services and Works contracts at subsector and industry levels are extracted, analyzed and synthesized in light of the following parameters under separate subheadings:

- Delivery Strategy,
- Mode of Procurement,
- Level of Competition,
- Procurement Efficiency and Sufficiency of Bid Floating Period, and
- Procurement Length and Project Implementation Periods.

The procurement information is summarized for Design Consultancy Service Contract, hereinafter called “Design Contract or Service Contract I, SCI”, Supervision and Contract Administration Consultancy Service Contract, hereinafter called “Supervision Contract or Service Contract II, SCII”, and Works contract (WC) separately.

2.1 Delivery Strategy

Design - Bid - Build (DBB) accounts for ninety (90) percent the strategy adopted in the delivery of building subsector projects. The implementation of 78 percent of the DBB projects has involved separate contracts for SCI and SCII. A Project Management and Implementation Service Contract was utilized in the implementation of one of the building subsector projects.

Unlike building and water subsectors, 17 percent of road subsector projects were delivered on Design-Build (DB) arrangement while 76 percent of DBB projects involved separate contracts for SCI and SCII.

The study revealed that DBB is the only strategy adopted in the delivery of water subsector projects while 60 percent of the sample projects applied combined consultancy service contracts.

Figure 3 summarizes the strategy adopted in the delivery of CoST Projects.




Figure 3: Project delivery strategy by subsector

In summary, the study revealed that the majority of projects at industry level were procured through DBB either with separate or combined consultancy service contract and some trends of DB and PM contracts were also observed in the road and building subsectors respectively.

2.2 Mode of Procurement

From Figure 4, it can be seen that more than 75 percent of building subsector design and supervision contracts are outsourced to a single consultant while the majority of Works contracts are procured through open bidding using National Competitive Bidding procedure.




Figure 4: Mode of procurement and bidding methods (Services & Works contracts) - building subsector

Road subsector widely applied Request for Proposal and open bidding as a method to procure Design and Supervision, and Works contracts, respectively.




Figure 5: Mode of procurement and bidding methods (Services & Works contracts) - road subsector

Seventy (70) percent of design, 87.5 percent of supervision and 87.5 percent of Works contracts in the water subsector are directly awarded to the Government firms showing that the subsector adopted single source procurement as a preferred mode of procurement. The other contracts were procured through open bidding using ICB procedure as a mandatory requirement of the financier, the World Bank.




Figure 6: Mode of procurement and bidding methods (Services & Works contracts) - water subsector

Also at industry level, the mode of procurement for the majority of design consultancy service contracts was single source procurement followed by open bidding under national and international competitive bidding procedures.

2.3 Level of Competition

Though many factors such as floating period, time allotted for bidders to prepare and submit bid documents, technical specification/content of bidding document, price of bidding documents, language of bid proceedings and transparency in invitation to bid notice can be used as additional criteria; owing to lack of data, the level of competition in the procurement of service and Works contracts at project level is evaluated on the basis of the following formula:

$$\text{Level of Competition (LoC)} = \frac{\text{Number of bidders submitting their bids/proposals}}{\text{Total number of applicants}}$$

Where:

- $LoC = 0$ represents "No Competition",
- $0 < LoC < 0.50$ represents "Low Competition", and
- $LoC \geq 0.50$ represents "Fair Competition".

Having computed the LoC values at project level, averages of project level values are used to evaluate the scope of competitions at subsectors (building, road and water) and industry levels.

The computation and aggregation of LoC values for projects sampled from building subsector (Figure 7) indicate that the level of competition in the majority of design and supervision contracts is characterized as "No Competition" while 70 percent of the Works contracts were procured through a "fair" level of competition.




Figure 7: Level of competition in the procurement process - building sector

As shown in Figure 8, the level of competition in the majority of design and supervision contracts of road subsector is characterized as "Fair" while 76 percent of Works contracts were procured through "Low" level of competition.




Figure 8: Level of competition in the procurement process - road subsector

As far as water subsector is concerned, only 11 percent of the design contracts and 12.5 percent of the Works contracts are regarded as fair competition indicating a much lower level of competition.




Figure 9: Level of competition in the procurement process - water subsector

2.4 Procurement Efficiency and Sufficiency of Bid Floating Period

The bid preparation (floating) period, bid evaluation period, duration between contract award and signing have also been summarized for the design, supervision, and Works contracts under the building, road, and water subsector projects. The results have then been compared with the requirements prescribed in the procurement regulation where:

- a) Sufficiency of bid preparation (floating) period is evaluated by comparing against the minimum bid floating periods of 30 and 45 days for national and international competitive bidding procedures, respectively.
- b) Efficiency of the Procuring Entities' in bid evaluation is assessed by comparing against the bid validity period, i.e. 60 and 90 days for national and international competitive bidding procedures, respectively.
- c) Time taken between contract award and contract signing has been compared against the procurement rule that states contracts have to be signed between 7 to 15 days of the contract award date.

Summaries of the analysis results are tabulated in Annexes 1, 2 and 3 for design, supervision and Works contracts, respectively.

In light of the information availed in the Assurance Reports, the study shows that:

- a) For design contracts at industry level,
 - Sufficient bid preparation period was given for all projects of ICB contracts and for 75 percent of the projects of NCB contracts.
 - There is a delay of contract signing with duration ranging between 28 and 91 days
 - The efficiency of bid evaluation is 80 percent indicating that Procuring Entities bid evaluation period is less than 90 days for the majority of design contracts.
- b) Supervision contract (road subsector only)
 - Nearly 75 percent of the projects provided sufficient bid preparation period for NCB and ICB contracts.
 - The efficiency of bid evaluation and contract signing activities is 56 and 42 percent for NCB and ICB contracts respectively.
 - There is a delay of contract signing with duration ranging between 7 and 248 days
- c) Works contract
 - Sufficient bid information is obtained in the road sector, only some information was obtained in the building sector, and no information was obtained in the water sector as the procurement strategy applied for most of the projects in this sector is direct procurement.
 - It is found that all of the projects under the ICB and 93 percent of the projects under NCB procedures have got sufficient bid preparation periods and the efficiency of bid evaluation and contract signing processes is 73 and 20 percent respectively.
 - There is a delay of contract signing with duration ranging between 8 and 207 days.

2.5 Procurement Length and Project Implementation Periods

Procurement length and project implementation periods together with comparison of design period to construction completion period are also part of the themes under this Aggregation Study. With the assumption that projects could be implemented successively after engineering design and contract document preparation is completed, the following figures (Figures 10 to 12)¹ indicate construction project implementation durations adding design contract procurement duration, design period, Works contract procurement duration, and construction completion periods at sector and industry level.




Figure 10: Project implementation durations (days) - building subsector




Figure 11: Project implementation durations (days) - road subsector




Figure 12: Project implementation durations (days) - water subsector

¹ The minimum, average, and maximum periods are derived from the selected projects (not a single project)

For design consultancy service contract, the average time for procurement duration and design period is respectively 245 and 311 days and for Works contract, the average time for procurement duration and completion period is respectively 307 and 990 days. If projects are successively implemented in this manner, the total implementation period of construction projects could be 1853 calendar days (nearly five years) without considering delays in design service and construction Works.

With this approach, the minimum and maximum time period a construction project could be implemented is respectively 479 and 4,066 days. Figure 14 provides a comparison of selected project implementation periods with the minimum, maximum, and average time period from the building, road, and water sector projects. The majority of projects indicated in this Figure have more time period that the average total implementation period summarized in this study.




Figure 13: Project implementation durations (days) at industry level

Annex 4 summarizes the minimum, maximum, and average procurement length of design consultancy service, supervision consultancy service, and Works contracts for the three subsectors.

In the building subsector, the procurement length for Works contracts is less than the procurement length of both service contracts with a maximum procurement period of 221 days to recruit a consultant with combined design and supervision contracts. In the road subsector; a shorter procurement length is observed to recruit design consultant and the procurement length

for supervision and Works contracts runs from a minimum of 48 days to a maximum of 1,258 days.

Even though the available data for water subsector projects is too small to make concluding remarks owing to the widely applied direct procurement strategy, the procurement length of both services and Works contract consumed more time than the other subsectors ranging from 210 to 553 days.

In an effort to analyze the sufficiency of time allotted for design Works, the design period is compared to the total implementation (design and construction) time. As shown in Figure 14, the average design period is nearly 24 percent of the total implementation period at industry level which is slightly higher than that of the building and road subsectors.




Figure 14: Design period and total implementation period ratio

3. Construction Cost

3.1 Cost Overrun

During the pilot and full-fledged program of CoST-Ethiopia, considerable number of projects covered by the Assurance Reports did not attain a status of substantial completion, thus were at early stage to render final-phase time and cost related information. To this respect, the Study Team has aggregated two sets of cost overrun data: findings in the Assurance Reports and updated cost overrun figures.

3.1.1 Cost Overrun - Assurance Reports

On the basis of the data obtained from the Assurance Reports, the weighted average cost overrun of the study projects at the time of disclosure is 17.09 percent while water, building and road subsectors exhibit 65.18, 6.81 and 3.18 percent, respectively.




Figure 15: Cost overrun values aggregated from Assurance Reports

3.1.2 Updated Cost Overrun

In alignment with the study², the cost overrun data, originally indicated in the Assurance Reports, have been updated by looking into projects, that are common to (covered in) both studies, drawn from the three subsectors. Among the fifty two construction projects covered by CoST-Ethiopia, hence, six (6), five (5) and six (6) projects were selected for updating from building, road and water subsectors, respectively.

As depicted in Figure 16, the updated summary of cost overrun shows that there is 76 percent cost overrun at industry level and the average cost overrun figures in the building, road, and water subsectors are 16.43, 42.10 and 175.79 percent, respectively.




Figure 16: Updated average cost overrun

3.2 Reasons of Cost Overrun

For the purpose of this analysis, the reasons of cost overrun have been summarized for the three subsectors and aggregated into seven categories.

- Incomplete design
- Design change (though variation)
- Project scope change
- Changes in quantity (up on re-measurement)
- Force majeure (events not caused by contracting parties)
- price hike/inflation
- Other reasons such as construction difficulty, employer's inactions, shortage of materials, etc that increased cost of the project

As can be seen from Figure 17, design change, incomplete designs, and change in quantity are major reasons of cost overrun that share nearly 92 percent of the reasons for cost overrun in the building subsector. In the road subsector, the reasons of cost overrun are evenly distributed among six reasons where incomplete design as a reason of cost overrun was not reported and design change is the major reason of cost overrun.

In the water subsector; design change, scope change, and changes in quantity each share 26 percent as a reason for cost overrun with a total of 78 percent followed by incomplete design. The aggregated summary at industry level shows that design change is the major reason of cost

² Construction Contracts expectations and actual performances- Gaps Identification and analysis: Subtask of PKS by the WB Ethiopian CO GGP in close collaboration with ECPMI

overrun (35 percent) and force majeure is the least ranked reason of cost overrun (only 1 percent).




Figure 17: Reasons of cost overrun

3.3 Price Escalation

For most projects, price escalation payments are paid to the contractor by Procuring Entities pursuant to their respective contract agreement provisions. As shown in Figure 18, around 12 percent of the aggregate project cost has been paid by the Procuring Entities on construction projects. This average figure was summarized from projects at the stage of the construction projects when the pilot and full-fledged Assurance Reports were prepared and amounts to 2.5 billion birr out of the total 21.7 billion birr construction project.

For water and building subsector projects, the coverage of price escalation payments is limited to cement, reinforcement bar, and fuel for which sufficient information was not disclosed by the Procuring Entities and respective project participants. For these reasons, a higher amount of price escalation payment is presumed to have been paid at the time of disclosure.

Price escalation payments made in the building subsector is nearly 6.3 percent of the total project cost as summarized from two out of ten building projects covered by CoST-Ethiopia. Moreover, most building projects with completion period less than 18 months do not provide price escalation payment clauses in their contract agreement.

The price escalation payments in the water and road subsector projects are respectively 9.03 and 12.35 percent of the total initial project costs considering price escalation payments disclosed by the Procuring Entities.




Figure 18: Average price escalation payment as compared to their respective total project cost by sector

It has to be noted that as the project progresses and when completion dates are extended for these projects, price escalation payments may rise than indicated in this study. Hence, the summarized price escalation payments do not indicate the actual price escalation payments of the projects at the time the projects are completed.

4. Project Development Cost Assessment

The costs of design contract (SCI) and the supervision contract (SCII) have been summarized as a percentage of project costs to indicate the practical share of the costs for design and supervision services from the total project cost (TPC) which in this case is assumed as the sum of costs of design, supervision and Works contracts.

Table 4 indicates that at industry level, the average cost share of the design consultancy service contract is 1.23 percent of the construction cost and the supervision consultancy service contract is 3.01 percent of the construction cost. The average share of both service costs is 3.80 percent of the construction cost and the share of these service costs is minimum in the building subsector and maximum in the water subsector.

Similarly, Figure 19 indicates that at industry level, the average cost share of the design consultancy service contract is 1.15 percent of the Total Project Cost (TPC) and the supervision consultancy service contract is 2.68 percent of the TPC. The average share of both service costs is 3.45 percent of the TPC and the share of these service costs is minimum in the building subsector and maximum in the water subsector.

Table 4: Summary of consultancy service cost and project cost ratio

	Service Cost to Project Cost			Service Cost to Total Project Cost		
	SCI/WC	SCII/WC	[SCI+SCII] / WC	SCI / [SCI+SCII+WC]	SCII / [SCI+SCII+WC]	[SCI+SCII] / [SCI+SCII+WC]
No of Projects with sufficient data	30	35	42	30	35	42
Building Sector	0.40%	1.73%	2.52%	0.39%	1.65%	2.40%
Water Sector	2.03%	7.35%	8.90%	1.69%	6.05%	7.56%
Road Sector	1.21%	1.97%	2.67%	1.14%	1.88%	2.54%
Industry Level	1.23%	3.01%	3.80%	1.15%	2.67%	3.45%
SCI – DESIGN CONTRACT; SCII – SUPERVISION CONTRACT; WC – WORKS CONTRACT						




Figure 19: Services, Works, and project cost ratios

5. Construction Time

5.1 Time Overrun

Similar to the cost overrun, the Study Team has aggregated two sets of time overrun data: findings in the Assurance Reports and updated time overrun figures.

5.1.1 Time Overrun - Assurance Reports

The aggregation of the data obtained from the Assurance Reports have revealed that weighted average time overrun of the study projects at the time of disclosure is 101.00 percent while water, building and road subsectors exhibit 151.00, 105.00 and 48.00 percent, respectively.




Figure 20: Weighted average time overrun (Assurance Reports)

5.1.2 Updated Time Overrun

As shown in Figure 21, the updated summary of time overrun shows that the industry level time overrun is 134.20 percent and the time overrun values for the building, road, and water subsectors are 160.70 percent, 99.50 percent, and 144.60 percent respectively.




Figure 21: Updated average time overrun

5.2 Reasons for Time Overrun

Similar to the reasons for cost overrun, the reasons of time overrun have been summarized for the three subsectors and aggregated into seven categories.

- Incomplete design
- Design changes
- Scope change
- Changes in quantity
- Force majeure and adverse weather conditions
- Poor completion time estimation
- Other reasons such as contractor's low capacity, Employer's inactions, shortage of materials, and construction difficulty.

In the building subsector; design change and change in quantity being reasons of time overrun with 25 and 17 percent shares respectively, the reasons of time overrun in this subsector, with 42 percent share, include other reasons such as land acquisition issues, energy crisis, power and water supply, shortage of finance and budget planning, unavailability of foreign currency, scarcity of construction materials on local market, poor provision of equipment and skilled manpower, etc.

In the road subsector, design change and force majeure (including inclement weather condition) each share 22 percent of the reason of time overrun while other reasons such as contractors' low capacity, land acquisition related problems (Employer's contractual obligation), etc constitute the major reasons of time overrun with 26 percent share.

In the water subsector; incomplete design (20 percent), scope change and change in quantity (17 percent each), and design change (16 percent) are reasons of time overrun that delay project completion. The other reasons of time overrun in this subsector with 20 percent share is a combination of other reasons related to the capacity and efficiency of project participants such as Contractor, Consultant, and Employer.




Figure 22: Reasons for time overrun

6. Causes for Concern

The causes for concern that was provided in the Assurance Reports have been grouped into seven categories in a similar way to the reasons of cost and time overrun. The categories of causes for concern that call for intervention in each of the projects are aggregated into:

- Cost overrun;
- Time overrun;
- Project identification issues;
- Procurement issues;
- Contract administration issues;
- Capacity building issues; and
- Procurement regulation issues.

The categories listed above were grouped according to the causes for concern provided in the Assurance Reports and analysis was made based on the frequency of the causes for concern provided for each of the projects covered by CoST-Ethiopia.

Figure 23 illustrates that, project delay is the major causes for concern followed by procurement problems and cost overrun in the building subsector. A project identification issue is the least causes for concern in this subsector even if feasibility and environmental impact assessment studies were not conducted for the majority of projects in the subsector.

In the road subsector, procurement issues are the major causes for concern with 33 percent share followed by project delays (21.4 percent), contract administration issues (17.1 percent), and cost overrun (15.7 percent).

In the water subsector, different causes for concern were obtained from the analysis where procurement regulation and capacity building issues, contract administration practices, time and cost overrun are all reported to be the causes for concern in the subsector.

The aggregate summary of the causes for concern at industry level shows that procurement problems, project delays, cost overrun, and contract administration problems are the major causes for concern.




Figure 23: Summarized causes for concern

III. KEY FINDINGS

The study has aggregated, analyzed and synthesized the important project information of ten (10) building, ten (10) water and thirty two (32) road subsector projects covered by the disclosure and assurance process of CoST – Ethiopia. The total initial contract prices of the study projects amounts to Ethiopian Birr 36,475,343,121 (USD 3,268,239,130.51). As indicated in this report, the building, water and road subsector projects account for 19, 19 and 62 percent of the total volume of the sample size respectively.

In an effort to get better and more comprehensive picture of the performance of subsectors and the construction industry, this section thus summarizes the key study findings in light of major variables: completeness of project studies; efficiency of procurement; level of competition; amount of and reasons for cost and time overruns; and issues and causes of concerns at subsector and industry levels.

1. Completeness of Project Studies

The study has considered solely the availability of Feasibility and Environmental Impact Assessment (EIA) studies to assess the completeness of project studies. In this regard, both the design and construction of ninety (90) percent of the building subsector projects are carried out in the absence of feasibility and environmental impact assessment studies. Contrary to this, almost all water and road subsector projects are implemented having conducted feasibility and environmental studies that form parts of project identification studies.

2. Tender Process

a) Delivery Strategy

Design - Bid - Build (DBB) accounts for ninety (90) percent the strategy adopted in the delivery of building subsector projects and the implementation of 78 percent of the DBB projects has involved separate contracts for SCI and SCII. Similarly, the study reveals that DBB is the only strategy adopted in the delivery of water subsector projects while 60 percent of the sample projects applied combined consultancy service contracts. Unlike building and water subsectors, 17 percent of road subsector projects were delivered on Design-Build (DB) arrangement while 76 percent of DBB projects involved separate contracts for SCI and SCII.

b) Mode of Procurement

Building subsector has outsourced more than 75 percent of design and supervision contracts to a single consultant while it procured the majority of Works contracts through open bidding using National Competitive Bidding procedure. Request for Proposal and open bidding methods were applied widely in road subsector to procure Design and Supervision, and Works contracts respectively.

Seventy (70) percent of design, 87.5 percent of supervision and 87.5 percent of Works contracts in water subsector are directly awarded to respective firms thus showing that the subsector adopted single source procurement as a preferred mode of procurement in the water subsector.

The other contracts were procured through open bidding using ICB procedure as a mandatory requirement of the financier, the World Bank.

c) Level of Competition

Though many factors are deemed to be considered, the lack of data has compelled the study team to evaluate the scope of competition observed in the procurement of service and Works contracts by comparing the number of bidders who submitted their bids to the total number of applicants. In line to this, the study shows that the majority of design and supervision contracts in building and road subsectors are procured in bidding environment characterized as "No Competition" and "Fair Competition", respectively. The scope of competition that prevailed in the procurement the respective Works contracts happened to be "fair" and "low". In general, water subsectors exhibited relatively a much lower level of competition.

d) Procurement Efficiency and Sufficiency of Bid Floating Period

The comparison of procurement related information availed in the Assurance Reports against the requirements prescribed in the procurement regulation show that:

- all subsector contracts are signed after the expected timeframe;
- all subsector design contracts allotted sufficient bid preparation period. Adequate time was given for all projects of ICB contracts and for 75 percent of the projects of NCB contracts;
- the Procuring Entities have conducted the evaluation of the majority of design bids within the expected timeframe;
- road subsector have provided sufficient bid preparation period for most of supervision contracts; and
- building and road subsectors have given sufficient bid preparation periods for their NCB Works contracts.

e) Procurement Length and Project Implementation Periods

For design consultancy service contract, the average time for procurement and design period is respectively 245 and 311 days and for Works contract, the average time for procurement and completion period is respectively 307 and 990 days. If projects are successively implemented in this manner, the total implementation period of construction projects could be 1787 calendar days (nearly five years) without considering delays in design service and construction works.

The study also reveals that building, water and road subsectors have allotted 22.8, 27.0 and 21.13 percent of the total implementation (design and construction) time for design services, respectively.

3. Construction Cost Overrun

On the basis of the data obtained from the Assurance Reports, the aggregate cost overrun at the time of disclosure of both pilot and full-fledged projects at industry level is 17.09 percent while water, building and road subsectors exhibit 65.18, 6.81 and 3.18 percent, respectively. These cost overrun figures, however, do not represent the current conditions of the subsectors and the industry. At the time of preparation of the Assurance Reports, considerable number of projects did not attain a status of substantial completion, thus were at early stage to render final-phase

time and cost related information. In alignment with another similar study, the cost overrun data have, therefore, been updated (by taking recent data from projects covered in both studies) to result in average figures of 106.50, 16.43, 42.10 and 175.79 percent, at industry, building subsector, road subsector, and water subsector levels respectively.

Ninety two (92) percent of the reasons for cost overrun in the building subsector are attributed to design change, incomplete designs and change in quantity while design change takes the lead share in road subsector. In the water subsector; design, scope and quantity changes account for 78 percent of cost overrun. The aggregation at industry level shows that design change is the major reason of cost overrun (35 percent) while force majeure accounts the least share (only 1 percent).

The Assurance Reports have also revealed that the Procuring Entities have settled around 12 percent of the aggregate project cost as payments for price escalation.

4. Construction Time Overrun

Similar to the cost overrun, the Study Team has aggregated two sets of time overrun data: findings in the Assurance Reports and updated time overrun figures. In terms of the former, the average time overrun witnessed as industry level is 101 percent with respective contributions of water, road and building subsectors amounting 151.00, 48.00 and 105.00 percents. The updated summary of time overrun shows that the industry level time overrun is 134.20 percent while that of building, road, and water subsectors turn out to be 160.70 percent, 99.50 percent, and 144.60 percent respectively.

Design change and change in quantity account for 42 percent of the reasons for the time overrun observed in building subsector. In the road subsector, 44 percent of the reasons for time overrun are attributed to design change and force majeure (including inclement weather condition). Incomplete design (20 percent), scope change, change in quantity (17 percent each), and design change (16 percent) are the major reasons for delay in project completion of water subsector projects.

5. Causes for Concern

Project delay, procurement problems and cost overrun are the major causes for concern that the Assurance Reports pointed out about the building subsector. In the road sector, procurement issues, project delays, contract administration issues and cost overrun are quoted as major causes for concern. In the water subsector, different causes for concern were obtained from the analysis where procurement regulation and capacity building issues, contract administration practices, time and cost overrun are the frequently stated ones.

The aggregation at industry level shows that procurement problems, project delays, cost overrun, and contract administration problems are the major causes for concern.

ANNEXES

Annex 1: Procurement efficiency for design contract [SCI]; in days

Criteria for Comparison	Bid Preparation / Floating Period		Bid Evaluation Period	Contract Signing Period	Combined Bid Evaluation & Contract Signing
	Min=30 NCB	Min=45 ICB	Max = 90	Max = 15	Max = 105
Industry Level					
No. of Projects with sufficient data	12	5	10	4	4
No. of Projects fulfilling the Criteria	9	5	8	0	0
Sufficiency of Floating Period / Efficiency of Evaluation (%)	75.00	100.00	80.00	0.00	0.00
Building Sector					
No. of Projects with sufficient data	1	-	1	-	-
No. of Projects fulfilling the Criteria	0	-	0	-	-
Sufficiency of Floating Period / Efficiency of Evaluation (%)	0.00	-	0.00	-	-
Road Sector					
No. of Projects with sufficient data	11	3	9	4	2
No. of Projects fulfilling the Criteria	9	3	8	0	0
Sufficiency of Floating Period / Efficiency of Evaluation (%)	81.82	100.00	88.89	0.00	0.00
Water Sector					
No. of Projects with sufficient data	-	2	-	-	2
No. of Projects fulfilling the Criteria	-	2	--	-	0
Sufficiency of Floating Period / Efficiency of Evaluation (%)	-	100.00	-	-	0.00

Annex 2: Procurement efficiency for supervision contract [SCII]; in days

Criteria for Comparison	Bid Preparation / Floating Period		Bid Evaluation Period	Contract Signing Period	Combined Bid Evaluation & Contract Signing
	Min = 30 NCB	Min=45 ICB	Max = 90	Max = 15	Max = 105
Road Sector					
No. of Projects with sufficient data	19	4	9	12	1
No. of Projects fulfilling the Criteria	14	3	5	5	0
Sufficiency of Floating Period / Efficiency of Evaluation (%)	73.68	75.00	55.56	41.67	0.00

Annex 3: Procurement efficiency for Works contract [WC]; in days

Criteria for Comparison	Bid Preparation / Floating Period		Bid Evaluation Period	Contract Signing Period	Combined Bid Evaluation & Contract Signing
	Min=30 NCB	Min=45 ICB	Max=90	Max=15	Max=105
Industry Level					
No. of Projects with sufficient data	15	9	22	15	-
No. of Projects fulfilling the Criteria	14	9	16	3	-
Sufficiency of Floating Period / Efficiency of Evaluation (%)	93.33	100.00	72.73	20.00	-
Building Sector					
No. of Projects with sufficient data	2	1	3	-	-
No. of Projects fulfilling the Criteria	2	1	1	-	-
Sufficiency of Floating Period / Efficiency of Evaluation (%)	100.00	100.00	33.33	-	-
Road Sector					
No. of Projects with sufficient data	13	8	19	15	-
No. of Projects fulfilling the Criteria	12	8	15	3	-
Sufficiency of Floating Period / Efficiency of Evaluation (%)	92.31	100.00	78.95	20.00	-

Annex 4: Minimum, maximum, and average procurement length by subsector

Parameters	SCI	SCII	Works
Building Subsector			
No. of Projects with sufficient data	2	1	5
Minimum Procurement Length - Days	172	221	99
Maximum Procurement Length - Days	221		179
Average Procurement Length - Days	197		124
Road Subsector			
No. of Projects with sufficient data	15	26	24
Minimum Procurement Length - Days	96	53	48
Maximum Procurement Length - Days	380	1,018	1,258
Average Procurement Length - Days	215	304	262
Water Subsector			
No. of Projects with sufficient data	3	1	1
Minimum Procurement Length - Days	210	484	297
Maximum Procurement Length - Days	553		
Average Procurement Length - Days	408		
Industry Level			
No. of Projects with sufficient data	20	28	30
Minimum Procurement Length - Days	96	53	48
Maximum Procurement Length - Days	553	1,018	1,258
Average Procurement Length - Days	245	307	241

Annex 5: Project details

#	Project Name	Contract Date	Initial Contract Price [BIRR]	Initial Contract Price [USD]	Initial Construction Time [Days]
Building Sector Projects					
1	Implementation Process of 10 Universities - Hossana	01 May 2010	18,401,563.94	1,374,173.99	270
2	Implementation Process of 13 Universities - Axum	12 Dec 2010	81,108,790.00	8,345,341.37	540
3	St. Paulos Millennium Medical College	May10	73,705,033.57	5,537,984.34	820
4	Emanuel General Mental Hospital	09 Jun 2010	67,660,053.56	5,068,928.20	790
5	Jimma University Building Projects	02 Jul 2008	309,525,592.83	32,405,322.29	991
6	Jimma University Teaching and Referral Hospital	May 2007	236,703,570.23	27,521,750.83	1095
7	Jimma University Laboratory and Workshop	24 Jan 2011	355,925,389.92	21,719,984.74	730
8	Jimma University Classrooms Phase II	May 2012	340,932,496.71	19,555,273.04	300
9	Jimma University Research and Conference Hall	3 May 2010	227,919,070.43	17,096,922.24	560
10	Jimma University Dormitory Phase II	13 Jun 2012	349,523,637.70	19,848,809.31	300
Road Sector Projects					
1	Tongo Beji Muji, Contract 2 Gidame Mugi	17Apr 2008	372,420,036.56	39,505,637.16	1080
2	Hausewa Abala Irebti	04 Jul 2008	746,341,435.30	78,436,262.94	1260
3	Hubmo Arbaminch Upgrading	23Nov 2007	380,204,197.21	42,537,950.01	913
4	Abala Shaigube Design-Build Road Project	Mar 2010	707,955,759.00	53,398,382.79	
5	Gondar Debark Road Project	Dec 2008	690,779,965.26	70,871,033.68	1260
6	Injibara Chagni Pawi Junction	22 Nov 2012	2,283,309,548.60	127,008,585.60	913
7	Dashena Abderafic Mykedra	26 Nov 2013	1,607,687,055.78	85,198,042.17	1186
8	Lumame Debre Markos	30 Aug 2013	1,319,400,000.00	392,463,417.40	644
9	Semera - Ddigsala Road Project	07 Feb 2008	328,215,146.17	35,874,428.81	1066

Aggregation Study Report [CoST-Ethiopia]

#	Project Name	Contract Date	Initial Contract Price [BIRR]	Initial Contract Price [USD]	Initial Construction Time [Days]
10	Gindeber - Gobensa Road Project	08 Jan 2010	755,409,675.00	60,475,348.65	1260
11	Adigoshu - Lugdi Road Project	10 Apr 2007	627,709,145.85	73,722,373.11	1280
12	Gedo - Manabegna [Design Service]	Design stage			
13	Bako - Nekempte Road Project	29 Jul 2009	391,047,637.57	34,964,917.52	1245
14	Butajira Gubre Road Upgrading Project	Nov 2007	637,497,172.45	71,338,731.5	1278
15	Aposto-Wondo-Negele; Irba Moda Wadera Road	24 Dec 2008	690,779,965.26	6,320,2587.43	1080
16	GashenaLalibela-Sekota: Gashena Bilbala Road Project	15 Jan 2014	1,442,916,047.83	76,139,309.16	1278
17	Adiremet - Dejena - Dansha Road Project	23 Dec 2008	926,292,277.49	95,012,132.02	1096
18	Dedebit - Adiremet Road Project	10 Feb 2010	801,212,552.61	60,720,921.00	1095
19	Bahir Dar - Zema River Road Project	02 Sep 2013	1,236,755,640.33	66,143,739.46	1096
20	Meha lMeda–Alem Ketema Road Project	27 Jun 2011	802,248,892.71	47,417,319.84	1096
21	Adura Akobo–Adura Burbe Road Project	16 Mar 2009	823,697,031.20	74,968,784.69	1460
22	Buahit - Dilyibza Road Project	29 Mar 2011	947,920,000.00	55,662,400.00	1096
23	Ginir-Imi-Gode Road Project: Ginir-Beredimtu	22 May 2008	541,718,515.05	57,263,326.72	1080
24	Ginir-Imi-Gode Road Project Contract 2: Beredimtu-Imi	Jun08	497,108,024.65	52,516,940.13	1095
25	Azezo Gorgora Road Upgrading Project	23 Jan 2013	720,000,000.16	39,697,636.35	900
26	Hawsewa Abala Irebti, Contract I Afdera Abala	04 Jul 2008	746,341,435.30	78,436,262.94	1260
27	Zarema Adiarkai Shire: Zarema Mytsebri	30 Sep 2011	912,631,312.54	53,747,427.12	1096
28	Zarema Adiarkai Shire: Mytsebri Shire	30 Sep 2011	747,452,284.82	44,019,569.19	1096

Aggregation Study Report [CoST-Ethiopia]

#	Project Name	Contract Date	Initial Contract Price [BIRR]	Initial Contract Price [USD]	Initial Construction Time [Days]
29	Combolcha-Bati-Mille: Burka Mille	21 May 2013	1,285,666,666.10	69,721,619.64	1080
30	Agulae Shaigube Berahile (DB)	03 Aug 2010	923,916,753.17	68,667,168.57	1095
31	BerahileDalol (DB)	03 Aug 2010	1,245,261,242.05	92,550,073.73	1095
32	Azezo Gorgora	Sep 2014	720,000,000.16		900
Water Sector Projects					
1	Tendaho Dam & Irrigation Project	03 Aug 2014	840,254,274.00	99,944,603.91	660
2	Ethiopian Nile Irrigation and Drainage Project	Design stage			
3	Lake Tana Surrounding Projects and Ribb Dam	01 Dec 2007	1,336,274,358.08	149,409,568.50	1460
4	Tana Beles Integrated Water Resources Management	Design stage			
5	Kesem dam and Irrigation Project	Aug 2004	829,745,725.00	100,067,020.20	660
6	Megech (Seraba) Pump Irrigation and Drainage Project	06 Jun 2012	420,692,188.27	24,099,457.98	1080
7	Gidabo Dam and Irrigation Project	11 Jan 2010	303,386,292.79	24,216,658.11	720
8	Megech Dam Project	Aug 2008	2,451,953,329.63	254,904,386.10	1290
9	Ribb Dam Construction Project	02 Oct 2007	1,336,274,358.08	149,996,560.40	1460
10	Arjo Dedessa Dam Construction Project	31 Jan 2011	755,461,980.84	45,444,055.63	540

Annex 6: Summary of updated cost and time overrun records**A. Building Subsector**

#	Project Name	Initial Contract Price [ETB]	Revised Contract Price [ETB]	Cost Overrun [%]	Completion Period [Days]	Time Elapsed [Days]	Time Overrun [%]
1	Thirteen New Universities - Axum University	81,108,790.00	93,519,474.77	15.3	540	980	81.48
2	Emanuel General Mental Hospital	67,660,053.56	85,943,780.51	27.0	790	1705	115.82
3	Jimma University Additional Facilities	309,525,592.83	378,997,541.15	22.4	1000	2828	182.80
4	Jimma University Teaching and Referral Hospital	230,785,980.46	266,004,564.19	15.3	1095	3181	190.50
5	Jimma University Laboratory and Workshop	355,925,389.92	404,445,400.64	13.6	730	1990	172.60
6	Jimma University Classrooms Phase II	303,113,137.15	340,698,607.41	12.4	300	930	210.00
Weighted Average Cost Overrun				16.43%	Weighted Average Time Overrun		160.7%

B. Road Sector

#	Project Name	Initial Contract Price [ETB]	Revised Contract Price [ETB]	Cost Overrun [%]	Completion Period [Days]	Time Elapsed [Days]	Time Overrun [%]
1	Hausewa Abala Irebti	746,341,435.30	1,534,515,474.36	105.6	1260	2171	72.3
2	Tongo Beji Muji, Contract 2 Gidane Mugi Road	372,420,036.56	447,630,512.74	20.2	1080	2877	166.4
3	Hubmo Arbaminch Road	380,204,197.21	521,783,421.62	37.2	913	2401	163.0
4	Agulae Shaigube Berahile DB	969,916,753.17	1,131,594,917.90	16.7	1095	1411	28.9
5	Adiremet-Dejena-Dansha	926,292,277.49	1,189,047,035.43	28.4	1096	2000	82.5
Weighted Average Cost Overrun				42.10%	Weighted Average Time Overrun		99.5%

C. Water Subsector

#	Project Name	Initial Contract Price [ETB]	Revised Contract Price [ETB]	Cost Overrun [%]	Completion Period [Days]	Time Elapsed [Days]	Time Overrun [%]
1	Tendaho Dam and Irrigation Project	840,000,000.00	3,040,000,000.00	261.9%	1460	3650	150.00%
2	Ribb Dam Construction	1,336,000,000.00	4,631,000,000.00	246.6%	1460	3165	116.78%
3	Gidabo Irrigation Project	258,000,000.00	707,000,000.00	174.0%	730	2343	220.96%
4	Kessem Dam and Irrigation Project	829,000,000.00	1,939,000,000.00	133.9%	1460	4289	193.77%
5	Megech (Serba) Pump Irrigation and Drainage project	890,000,000.00	964,000,000.00	8.3%	1095	1613	47.31%
6	Arjo Deddesa Dam construction Project	755,500,000.00	2,256,000,000.00	198.6%	548	1460	166.42%
Weighted Average Cost Overrun				175.8%	Weighted Average Time Overrun		144.63%